

DE007-01 BOILER INSTALL -Access needed

Richard Hicks <richard.hicks@cmimgmt.com>

Wed 9/14/2022 10:45 AM

To: Augustin, Kenneth P CIV USARMY 99 RD (USA) <kenneth.p.augustin.civ@army.mil>; wilfred.c.handel.ctr@army.mil
<wilfred.c.handel.ctr@army.mil>; Lindsay Ruby <lindsay@sandsmidatlantic.com>; 'Seth Brannon' <seth@sandsmidatlantic.com>

Cc: Devlin, Thomas J CIV USARMY CENAP (US) <Thomas.J.Devlin@usace.army.mil>

Ken , Will ,

Here's the schedule for the boiler's installation . Please confirm access approval .

Overall plan on installing two gas fired boilers @ DE007

- Day one - Demo and remove boiler #1 and set in place new boiler, begin pipe work
- Day two, three - Finish pipe work on boiler #1
- Day four, five, six - Demo and remove and set in place boiler #2; Continue and complete pipe work on both boilers; hook up gas, water, electric, controls; awaiting vent parts to arrive.
- After day 6, S&S will have everything installed, except for awaiting arrival of the vent / boiler exhaust pipe parts which -scheduled to ship 9/22/2022 will be the last thing to do, prior to start-up
- TBD** Last visit will be to perform start-up and commission boilers. -Can't schedule start up until flue pipe is installed -realistically this would EXCEED September 29th.

Work Order	Description	Site	Location / Fac. ID	Site Code	Amount	CLIN	CSS #
17328	Balance due at Completion DE007-01 (2) Boiler's replacement Proposal	99REG5	DE007-01	10801	91917.7	4003-AC	32914

Thanks,
Rick

Rick Hicks
Project Manager Region 5
CMI Management Inc.
5285 Shawnee Road Suite #510
Alexandria, VA 22312
703-738-5301
Richard.Hicks@cmimgmt.com