

Renick Brothers Construction Co.

PO Box 94 434 Grove City Road  
Slippery Rock PA 16057  
Tele 724-794-4200 Fax 724-794-8811

**Labor and Equipment Daily Record for:  
Time and Material Basis Contracts**

This record is to be signed daily by the Representative of Renick Brothers, and the client on all time and material contracts.

Project Name: USARC CONNEAUT

Date 2-7-23

Sheet Number: \_\_\_\_\_ Shift: \_\_\_\_\_

Renick Project/Work Order Number: 50491

<b>Definitions:</b>	<b>Division</b>
	* PM - Project Manager
	SF - Steamfitter
	PF - Pipefitter (354)
	SM - Sheet Metal
	PL - Plumber

- Labor Classification**
- \* SUP- Superintendent
- GF - General Foreman
- Fore - Foreman
- JY - Journeyman
- Lab - Common Laborer

- \* Del - Delivery Driver
- Ware - Warehouse Foreman
- \* Tech - Service Technician

\* Renick Brothers will charge mileage port to port.

**DESCRIPTION OF WORK PERFORMED TODAY**

**RENICK OWNED EQUIPMENT USED**

Dug up 3" sanitary pipe approx. 155' from access vault just below wall access driveway. Approx. 9'6" to bottom of pipe. There was no gray water or smell which leads me to believe there is no break close to dig site. Cut out 3' section of pipe and run camera 150' towards sewage treatment system. That's as far as I could push it. Then I run camera the whole way back to the vault. Repaired 3' foot section of pipe and did not backfill as I was told not too by Scott. (With the info I have gathered I believe the pipe is leaking somewhere between vault and dig site.)

### ***Client Approval***

Date

*Benick Approval*

Date

Copy Distribution: WHITE (Foreman/Return to office weekly) YELLOW (Client) PINK (Foreman)

Rev. 8/2020

## CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: \_\_\_\_\_ Date of Visit: 2/7/23

Contractor Personnel on Site:

1. Jesse Miller      2. Tim Diamond

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. USARCECS - Sewer line

Service Calls – Service Call Number and Description

1. CSS# 91059  
2. CSS# \_\_\_\_\_  
3. CSS# \_\_\_\_\_

---

## CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jesse Miller Date: 2/7/23

Signed: Jesse Miller

To be signed by Facility Manager:

By signing the Certification of Work, I certify that the above-named individuals representing the Contractor arrived on site and to the best of my knowledge, completed the stated work listed.  
This is NOT a Certification that the Work was performed correctly – The COW simply verifies that that someone representing the Contractor was onsite and accomplished something

Print Name/Rank: Ben Shields Date: 2023/02/07

Signed: Ben Shields

E-Mail: benjamin.l.shields.civ@army.mil