

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY030 Date of Visit: 9/23 - 10/17/24

Contractor Personnel on Site:

- | | |
|------------------------|----------|
| 1. <u>Keith Debolt</u> | 4. _____ |
| 2. <u>Jodi Stewert</u> | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 97526 WO# 15432

Description of Repairs

10/16/2024 Returned with the new keypads for the four boilers. Installed the new keypad and started up boiler system. Spent quite a bit of time bleeding air out of the system and adding more water. Had to bleed off the air out of the indirect water heater. The automatic air vent was stuck closed. I was able to take the air vent apart and clean it and get it functioning properly. Let boilers run and will return tomorrow to install new gauges on the pumps.

10/17/2024 Returned with new pressure gauges for the three circulating pumps. Replaced all six gauges. Checked operation. I adjusted the water make up valve to add a little more pressure to the loop. The backflow preventer for the water make up is leaking and will need repair/rebuild. Dave Hendee showed up and took photographs of the completed work.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Julie Pape Date: 11/12/2024

Signed: *Julie Pape*

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: John F. Granata AFOS Date: 11/12/2024

Signed: *John F. Granata*

E-Mail: john.f.granata.ctr@army.mil

