

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: DE001

Date of Visit: 7/9/2020 - 7/14/2020

Contractor Personnel on Site:

- | | |
|---------------------------|------------------------|
| 1. <u>Gary Penn</u> | 4. <u>Joshua Booth</u> |
| 2. <u>Justin Penn</u> | 5. <u>John Booth</u> |
| 3. <u>Timothy Hedrick</u> | 6. _____ |

Service Call Number

CSS# 14891

WO# 11104

Description of Repairs

Removed + Applied Damaged roofing material
and substrate Power Washed entire roof +
mechanical penetrations Applied bleedcoat on
entire roof. Painted + sealed all penetrations.
Applied Gaco 54200 on entire roof. Installed pathways.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Joshua Booth Date: 7/14/2020

Signed: _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: ^{For:} José Pablo López-Correa / SPC Date: 7/14/2020

Signed: _____

E-Mail: josepablo.lopez-correa.mil@mail.mil













