

## Additional Funding Request

### Invoice

<b>MD019</b>	<b>CSS# 18348 WO# 8408 Asset# NA</b>
Description of Repairs	Labor and materials to respond to Emergency SC at MD019 for sewage back up. Was given NTE \$2,500
Diagnosis: Initial Work Order	The floor drain in the mens restroom (just outside of handicapped toilet) is back flowing with sewage water when any toilets or urinals are flushed.
Diagnostic Fee	\$0
Additional Labor Cost to Perform Repairs	\$ 780  TW Labor 5 hours @ 80/hr S&S Labor 4 hours @ 95/hr
Additional Material Cost to Perform Repairs	\$1,650  Freedom Septic Cost to pump 15,000 Gallons from Septic Tank - \$1,650
Total Cost of Repair	\$ 2,430



# WORK INVOICE

CSS #: 18348

Work Order #: 8408

Emergency ☒

Urgent ☐

Routine ☐

Company Name:	Tidewater, Inc.	Facility ID:	MD019
Contractor POC:	Adam Colopy		
Telephone No:	740-819-6207	Building/Location; (e.g., Classroom/Room #)	
E-Mail Address:	<a href="mailto:adam.colopy@tideh2o.net">adam.colopy@tideh2o.net</a>		
Assigned Technician(s):	John Brown		

## DESCRIPTION of WORK and EXPLANATION for REPAIRS or REPLACEMENT

Labor to respond to Emergency Service Call on 3/21 and 3/22

LABOR/MATERIAL		MATERIAL/ SUB UNIT DOLLAR AMOUNT	LBR/HR \$80	LINE ITEM TOTAL DOLLAR AMOUNT
ITEM	QUANTITY			
Labor			5	\$400.00
SUB-TOTAL COSTS:	Materials Total	\$0.00	Labor	\$400.00
TOTAL			\$400.00	

**Freedom Septic Services, Inc.**

2809 Liberty Road  
Sykesville, MD 21784  
Phone: 410-795-2947

# Invoice

DATE	INVOICE #
3/25/2019	109576

BILL TO
Tidewater, Inc. Karlee Demain 6625-A Felinck Dr. Elkridge, MD 21075

P.O. NO.	TERMS	PROJECT

SERVICED	QUANTITY	DESCRIPTION	RATE	AMOUNT
3/22/2019	3	Pump Septic- 15,000 Gallons	550.00	1,650.00
		Army Base- 12100 Greenspring Ave Owings Mills, MD 21117		
		MD State Tax	6.00%	0.00
			<b>Total</b>	\$1,650.00
			<b>Balance Due</b>	\$1,650.00

Web Site
<a href="http://www.poophappens.com">www.poophappens.com</a>



**S&S MECHANICAL**

**S&S Mechanical**  
4845 South Crain Highway  
Upper Marlboro, MD 20772

Tel. 1 - (301) 574-1555  
Fax. 1 - (301) 574-1558  
www.sandsmidatlantic.com

PLEASE PAY BY

**04/21/2019**

AMOUNT

**\$380.00**

INVOICE DATE

**03/22/2019**

Tidewater, Inc.  
Tidewater, Inc  
6625 Selnick Dr.  
Suite A  
Elkridge MD 21075

**INVOICE NO. 60462**

**Request No.:** 8408/18348  
**Site:** MD019 Greenspring Avenue  
**Site Address:** 12100 Greenspring Avenue  
Owings Mills MD 21117

**Description**

**03/21/2019**

The floor drain in the mens restroom back flowing with sewage water when any toilets or urinals are flushed. All floor drains on bottom floor were backed up. Ran k60 snake 120 feet couldn't get the blockage. Recommend getting the septic tanker pump to see if that fixes issues. Work Complete.

**1183 - Service**

Item	Quantity	Unit Price	Total
Plumbing Labor Rate	4.00 hrs	\$95.00	\$380.00
		<b>Labor</b>	<b>\$380.00</b>
		<b>Sub-Total ex Tax</b>	<b>\$380.00</b>

Make all checks payable to S&S Mechanical. Overdue accounts are subject to a service charge of 1.5% per month. Thank you for your business.

<b>Sub-Total ex Tax</b>	<b>\$380.00</b>
<b>Tax</b>	<b>\$0.00</b>
<b>Total inc Tax</b>	<b>\$380.00</b>
<b>Amount Applied</b>	<b>\$0.00</b>
<b>Balance Due</b>	<b>\$380.00</b>

CERTIFICATION OF WORK  
SERVICE CALL

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD019 B-1 Date of Visit: 3/21,22 & 25 /19

Contractor Personnel on Site:

- |                              |                                  |
|------------------------------|----------------------------------|
| 1. <u>John Brown</u>         | 4. _____                         |
| 2. <u>Bruce Pope</u>         | 5. <u>Freedom Septic Service</u> |
| 3. <u>S&amp;S MECHANICAL</u> | 6. _____                         |

Service Call Number

CSS# 18348 WO# 8408

**Description of Repairs**

S&s snaked the drain but couldn't clear the clog so we brought in freedom septic to drain the septic tank.

they removed 15000 gallons and still didn't relieve the drain.

S&S came back out and snaked the drain with a larger machine.

hit the clog and cleared it

-----

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Johnny W. Brown Date: 3/21, 22 & 25 /19

Signed: *Johnny W. Brown*

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC Kevin Wildman Date: 3/22, 22 & 25 /19

Signed: *K. Wildman*

E-Mail: \_\_\_\_\_







