

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA006 Date of Visit: _____

Contractor Personnel on Site:

- | | |
|---------------------------|----------|
| 1. <u>Charles Gresham</u> | 4. _____ |
| 2. <u>Sam McCartney</u> | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 20912 WO# 12036


Description of Repairs

Gathered parts from Charlottesville office. Went to site. The lift was on site and in good condition. We went to the poles with defective heads, removed the bad heads and installed the new heads. The second pole had minor wire damage that we repaired with 600v rated tape. Upon trying to gain entrance to the electrical room to verify function of the new heads; the site personnel with the keys was unable to be located. The only site employee that is on site does not have the keys to the electrical room, nor is he able to contact the key holder.

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: CHARLES GRESHAM Date: 01/05/21

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Donald Nelson Date: 02 Jan 2021

Signed: 

E-Mail: _____





