

## Additional Funding Request

### Invoice

<b>NY113</b>	<b>CSS# 22269 WO# 6468 Asset# NA</b>
Description of Repairs	<p><b>11/21/2019 Work Note</b> Responded to the site within 30 min. Investigated HVAC systems found no mechanical issues. Determined the issues is controls related and began trying to contact Facility Coordinator, AFOS, and RFOS and no one could provide login credentials.</p> <p><b>11/22/2019 Work Note</b> Retuned to site once NTE 2500 was granted. Tried login credential from POC at facility. They did not work. Reached out to old AFOS Doug Rushlo, he stated he did not have the login credentials either. He pointed us to Erie Mechanical who installed the system, we left a message with them and waited for them to return our call.</p> <p><b>10/25/2019 Work Note</b> Spoke with Erie Mechanical and they mentioned they did not have the login information and that it was provided to Doug Rushlo. They said they would try to remote into the system and see if they could adjust the set points.</p> <p><b>11/27/2019 Work Note</b> Tidewater Met with Erie Mechanical at their office. Erie stated that they were able to contact Honeywell and Honeywell was able to remote in and make the necessary adjustments to the system. Tidewater returned to the site to verify that the building heat was in fact now operating properly. System was working properly. Recommend opening a new service ticket to have Honeywell come out to the site to reset the system and provide new login credentials.</p>
Diagnosis: Initial Work Order	Emergency - Heat is not working in Training Building Supply Office and Heated Storage area. NTE 2500
Diagnostic Fee	\$0
Additional Labor Cost to Perform Repairs	<p>\$ 1280</p> <p>TW Labor 16 hours @ 80/hr</p>
Additional Material Cost to Perform Repairs	\$0
Total Cost of Repair	\$ 1280

**CERTIFICATION OF WORK  
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY113 BLDG1 Date of Visit: 11/21 -11/22 -11/25 -11/27

Contractor Personnel on Site:

- |                         |          |
|-------------------------|----------|
| 1. <u>Patrick Brown</u> | 4. _____ |
| 2. _____                | 5. _____ |
| 3. _____                | 6. _____ |

**Service Call Number**

CSS# 22629 WO# 6468

**Description of Repairs**

Contacted Honeywell and they were able to REMOTELY  
accessed the heating system and adjusted the settings

\_\_\_\_\_

\_\_\_\_\_

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Patrick Brown Date: 11/27/19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Ssg James Alsheimer Date: 11/27/19

Signed: 

E-Mail: \_\_\_\_\_

