

CERTIFICATION OF WORK
SERVICE CALL

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA011 Date of Visit: 8.17.20

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>Brad Williams</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 25659 WO# 11977

Description of Repairs

Installed complete rebuild
Kit in backflow device in mechanical room
that serves the hydronic piping for boiler

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Brad Williams Date: 8.17.20

Signed: Brad Williams

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Chris Chipps Date: 8-17-20

Signed: [Signature]

E-Mail: _____

Test

Tag

Back Flow Prevention
Device
Annual Inspection

INSPECTION DATE 8/17/20

TYPE OF DEVICE RPZ 3/4"

MFG. BY: Watts

MODEL # 909

SERIAL # 454515

70PSI

PASSED ☒

FAILED ☐

0.8.4

R. 3.2

2.1.8

I HEREBY CERTIFY THAT THIS DEVICE HAS BEEN
TESTED PER STATE AND LOCAL REGULATIONS.

NAME Brad Williams

CARD # 2717058310

EXPIRED

8 / 17 / 21



Proudly serving the entire states of Virginia & North Carolina.

Altavista, VA • Charlottesville, VA • Chesapeake, VA • Manassas, VA
Lynchburg, VA • Richmond, VA • Raleigh, NC • Charlotte, NC

P.O. Box 119 • Altavista, VA • 800.789.7199 • service@mooreselectric.com

Billing Address	Site Address
Customer: TIDEWATER, INC Address: 6625 SELNICK DRIVE ELKRIDGE MD 21075 Phone: 614-623-9569	Customer: USARC VA011 CULPEPER Address: 1821 INDUSTRY STREET CULPEPER VA 22701 Phone: 614-623-9569
Service Call #: COM0134750	Call Type: COM-PLMB

Service Requested
<p>CSS 25659 WO 11977</p> <p>Can we please get a quote to repair the backflow that failed inspection per the attached report? This will be CSS 25659 WO 11977.</p> <p>**REQUEST IS FOR QUOTE TO REPAIR BACKFLOW FROM COM0126611**</p> <p>7/16/20TH: EMAILED BRAD TO QUOTE BACKFLOW THAT FAILED IN FEB. COPIED ADAM ON EMAIL</p> <p>7/29: JLU - BACKFLOW REPAIR WAS ORIGINALLY QUOTES BACK ON 3/9 - UPDATING PRICIING AND WILL SEND TO TIDEWATER</p> <p>7.29.20 ST SENT QUOTE TO TINA</p> <p>8.5.20 ST FOLLOWED UP WITH TINA</p> <p>8/7/20TH: QUOTE APPROVAL 1522.95/7HRS</p> <p>DESCRIPTION OF EQUIPMENT: Backflow</p> <p>DESCRIPTION OF PROBLEM: Moore's technician Brad Williams was dispatched to site on 2-28-20 and performed backflow test and device failed. Submitting quote for repair and retest.</p> <p>DESCRIPTION OF REPAIRS: Moore's recommends technician return to site and repair and retest backflow. **Customer is responsible for any and all non-returnable items and/or restocking charges that apply should the quote be cancelled by the customer, or the scope of work changes in anyway after Moore's has received approval. **</p> <p>8.10 CH ETA 8.11 PARTS ORDERED FROM FERGUSON C-VILLE/ZACK WILL PICK UP AT FERGUSON B571161 COM0134750 MS232749</p> <p>***SITE CONTACT: CHRIS CHIPPS 540-937-0768***</p>

Problems					
Description	Tech	Equip. Desc and Model	Manufacturer	Equip. Serial	Asset ID
BACKFLOW REPLACEMENT	BRADWILLIA				

Tech Notes
<p>Tech: BRAD WILLIAMS, Date: 8/17/20 12:20 PM - Drove to supply house to pick up parts then to site and checked in. Went to mechanical room and turned water supply off at back flow and relieved pressure. Took back flow device apart and removed existing checks and relief. Installed new check valves and relief then turned water back on. Retested the device and it passed. Did paperwork and checked out.</p>

Labor			
Date	Technician	Description	Hours
8/17/2020	BRAD WILLIAMS	COMMERCIAL TRAVEL TIME	2.00
8/17/2020	BRAD WILLIAMS	REGULAR PLUMBING LABOR	4.50

Materials			
Date	Part Number	Description	Quantity
7/10/2020	CMISCX-NON-STOCK ITEM	T REP KIT	1.000
7/10/2020	TAX-S	Sales Tax for Service	1.000
8/17/2020	CMISCX-A4 INITIAL BACKFLOW	A4 INITIAL BACKFLOW TEST	1.000

Signed By	Chris Chipps	Signature	Verbal	Date	8/17/2020
-----------	--------------	-----------	--------	------	-----------