

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY013 BLDG2 Date of Visit: 7/19/22

Contractor Personnel on Site:

- | | |
|-------------------------|---------------------------------|
| 1. <u>Patrick Brown</u> | 4. <u>HYDE-STONE Mechanical</u> |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 33329 WO# 15546


Description of Repairs

HYDE-STONE SET UP THE TRI POD FOR CONFINED ENTRY AND ENTERED THE PIT AND TOOK THE PIPELINE APPART SO ROTO ROOTER COULD RUN THERE CAMERA AND WATER JET DOWN THE LINE AND CAME TO THE CONCLUSION THAT THE LINE WAS COLLAPSED AND NEEDED TO BE DUG UP AND REPLACED THE LINE COLLAPSED/BROKE 75 TO 114 FT FROM THE HOLDING TANK TOWARDS THE ROAD

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Patrick Brown Date: 7/19/22

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: MIKE McCarthy Date: 7/19/22

Signed: 

E-Mail: _____

