

## Tina Lee

---

**From:** Richard Hicks  
**Sent:** Tuesday, October 26, 2021 3:29 PM  
**To:** Augustin, Kenneth P CIV USARMY 99 RD (USA); Huebler, Christopher F CTR USARMY 99 RD (USA); Gavin, Jason D CTR USARMY 99 RSC (USA); Tina Lee; Gabrielle Mascelli; Adam Colopy; John Brown  
**Cc:** Devlin, Thomas J CIV USARMY CENAP (USA)  
**Subject:** Zone 2 Boiler Certification Update (2) CSS Tickets needed please  
**Importance:** High  
**Follow Up Flag:** Follow up  
**Flag Status:** Completed

Ken , Chris, Jason , Team,

- DE007-01 -Old building -One Boiler passed operational tests and One boiler is condemned
- DE007-04 -New Building -We were not allowed to certify boilers per project manager . Site has not been commissioned or officially turned over to the 99<sup>th</sup> . We will pull cost proposals together from Argent, S&S , Tidewater once Ken approves we can re-schedule - **Ken please provide a CSS ticket to Re-certify the boilers at DE007-04**

DE007 AFRC Newark		1001 Ogletown Rd. Newark, DE 19711		
Date	Time	Equipment Type	Manufacturer	Model
10/25/2021	8:00 AM	Boiler	Fulton	Operational passed -ONLINE
10/25/2021	9:00 AM	Boiler	Fulton	Condemned
10/25/2021	10:00 AM	Boiler	Lochinvar	NO ACCESS NEW BLDG
10/25/2021	10:45 AM	Boiler	Lochinvar	NO ACCESS
10/25/2021	11:30 AM	Boiler	Lochinvar	NO ACCESS
10/25/2021	1:15 PM	Boiler	Lochinvar	NO ACCESS

MD002 USARC Curtis Bay		700 E. Ordnance Rd. Baltimore, MD 21226			AKA:
Date	Time	Equipment Type	Manufacturer	Model	Identifying Number
10/26/2021	8:00 AM	Boiler	Lochinvar		NB 173590
10/26/2021	9:30 AM	Boiler	Lochinvar		NB 173566

- MD002 -Both Boiler boilers passed operational tests – ONLINE

MD019 USARC Owings Mills		12100 Greenspring Ave. Owings Mills, MD 21117		
Date	Time	Equipment Type	Manufacturer	Model
10/26/2021	11:15 AM	Closed Heating Loop	Fulton	
10/26/2021	1:15 PM	Closed Heating Loop	Fulton	
10/26/2021	2:15 PM		Fulton	

- MD019 -NEED CSS Ticket for #1 Boiler would not lite off
- Boiler #2 & #3- passed operational tests -ONLINE

Note: No boilers will pass certification this year due to Carbon Monoxide Sensors not being installed

Thanks,  
Rick

Rick Hicks  
Project Manager Region 5  
CMI Management Inc.  
5285 Shawnee Road Suite #510  
Alexandria, VA 22312  
703-738-5301  
Richard.Hicks@cmimgmt.com