

SERVICE CALL CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD024 Blg 1 Date of Visit: 4.23.18

Contractor Personnel on Site:

1. United Backflow
2. _____
3. _____
4. _____
5. _____
6. _____

Work Performed:

Service Calls – Service Call Number and Description

1. CSS# 13039 WO# 3440
2. Description of repairs :

Replaced check valve # 2 & test valve on preventer inside cage.
Replaced relief valve & test valve on preventer near
roll up door.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Colton E DeLeaver Date: 4.23.18
Signed: Colton E DeLeaver

To be signed by Facility Manager or Government Official

I certify that the above named individuals representing the Contractor arrived on site and to the best of my knowledge, completed the stated work listed:

Print Name/Rank: Rich. Hyatt 4410 Date: 3/30/18
Signed: BS/CH
E-Mail: richard.hyatt@navfincen.mil



1-877-RPZ-TEST

Backflow Prevention Assembly Test Report

| | |
|-----------------|--|
| Property Name: | US Army Corps Reserve Bases |
| Street Address: | 720 E. Ordinance Rd., Curtis Bay, MD, 21226 |
| Onsite Contact: | |
| Onsite Phone: | |
| Contact Email: | |
| Assembly Status | <input type="radio"/> New Installation <input type="radio"/> Existing <input checked="" type="radio"/> Rebuilt <input type="radio"/> Replacement |
| Location: | Bldg 1 md024 |
| Service:: | domestic main line |
| Make:: | Wilkins |
| Model: | 975XL |
| Serial Number: | 910054 |
| Size: | 1-1/2" |
| Type:: | RPZA |
| Asse #: | 1013 |

INITIAL TEST: Pass Fail

INITIAL TEST DATE: **3/27/2018**

Shutoff #2 Close Tight: Y N

CV 1 Close Tight: Y N 8.8 PSID

CV 2 Close Tight: Y N 2.6 PSID

RPZ Relief Open: DNO PSID

PVB Open: PSID

Line Pressure: 130 PSI

Air Gap OK: Y N

REPAIR FINAL TEST: Pass Fail

Final TEST DATE: **4/23/2018**

SHUTOFF #2 CLOSE TIGHT: Y

CHECK #1 CLOSE TIGHT: Y N 8.8

CHECK #2 CLOSE TIGHT: Y N 2.8

RPZ RELIEF OPEN PSID: 2.8

PVB OPEN PSID:

Needs relief valve serviced

Tester License #: MD 12654

Gauge: Mid-West 845-5

Tester Name: Brian Douglass

Serial Number: 10172721

Signature: Brian Douglass

Last Calibration: 11/03/2017





1-877-RPZ-TEST

Backflow Prevention Assembly Test Report

| | |
|-----------------|--|
| Property Name: | US Army Corps Reserve Bases |
| Street Address: | 700 E. Ordinance Rd., Curtis Bay, MD, 21226 |
| Onsite Contact: | |
| Onsite Phone: | |
| Contact Email: | |
| Assembly Status | <input type="radio"/> New Installation <input type="radio"/> Existing <input checked="" type="radio"/> Rebuilt <input type="radio"/> Replacement |
| Location: | Md024 |
| Service:: | Domestic |
| Make:: | Wilkins |
| Model: | 975XL |
| Serial Number: | 910050 |
| Size: | 1-1/2" |
| Type:: | RPZA |
| Asse #: | 1013 |

INITIAL TEST: Pass Fail

INITIAL TEST DATE: **3/27/2018**

Shutoff #2 Close Tight: Y N

CV 1 Close Tight: Y N 8.8 PSID

CV 2 Close Tight: Y N .00 PSID

RPZ Relief Open: 2.0 PSID

PVB Open: PSID

Line Pressure: 130 PSI

Air Gap OK: Y N

REPAIR FINAL TEST: Pass Fail

Final TEST DATE: **4/23/2018**

SHUTOFF #2 CLOSE TIGHT: Y

CHECK #1 CLOSE TIGHT: Y N 8.6

CHECK #2 CLOSE TIGHT: Y N 1.8

RPZ RELIEF OPEN PSID: 2.2

PVB OPEN PSID:

Needs #2 check serviced

Tester License #: MD 12654

Gauge: Mid-West 845-5

Tester Name: Brian Douglass

Serial Number: 10172721

Signature: Brian Douglass

Last Calibration: 11/03/2017



BACKFLOW DEVICE TEST REPORT

Device No. 10000000000000000000000000000000

| | |
|-------------------|----------------------------------|
| Test Date & No. / | Under Test No. / |
| 10/10/2023 / | 10000000000000000000000000000000 |
| NAME: / | LAST NAME: / |
| ADDRESS: / | STREET ADDRESS: / |
| City: / | City: / |
| State: / | State: / |
| Zip: / | Zip: / |

TESTED BY: /

United Backflow
3-2020-009-1000
100% Backflow Prevention
100% Backflow Assembly
PASSED