

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

INSPECTION, TESTING, AND CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA027 Date of Visit: 03/05/2019

Contractor Personnel on Site:

- | | |
|-----------------------|----------|
| 1. <u>Joseph Benz</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Work Performed:

Inspection, Testing, and Certification

1. Backflow Prevention Testing (Qty 2) (Annual) WO 7283 Asset 7255
2. WO 7283 Asset 7258
3. _____
4. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Joseph Benz Date: 03/05/2019

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Shadowens, Gary Date: 5 mar 19

Signed: 

E-Mail: Gary.I.shadowens.civ@mail.mil

ASSE International

Reduced Pressure Principle Backflow Preventer (RP) ASSE Standard #1013 Field Test Report

Owner of Property PA027 ARMY RESERVE CENTER

Address 950 NEW CASTLE RD.

City FARRELL

State PA

Zip Code 16121

Occupant of Property (if different from owner) _____

Occupant Address _____

City _____

State _____

Zip Code _____

Manufacturer of Assembly: WILKINS

Model #: 975XL

Size of Assembly: 3/4"

Serial #: W050380

Location of Assembly and Equipment or System Application: MAINTENANCE ROOM

EQUIPMENT ISOLATION - BOILER

Test Equipment:

Manufacturer: WATTS

Model #: TK9A

Serial #: 0104817

Calibration Date: 04/25/2018

Date test was performed: 03/05/2019 Time test was performed: 10:00 AM Static Line Pressure: 50 PSI

	Check Valve #2	Shutoff valve #2	Check Valve #1	Pressure Differential Relief Valve
Initial Test	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓) Pressure Drop Across Check Valve #1 <u>8.0</u> psid	Opened at <u>2.4</u> psid
Describe parts and repairs when needed				
Final Test	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓)	Leaking () Closed Tight (✓) Pressure Drop Across Check Valve #1 <u>8.0</u> psid	Opened at <u>2.4</u> psid

Certified Tester (print) Joseph G. Benz

Address 5225 Library Rd., Ste 146

City Bethel Park

State PA

Zip 15102

Phone #: (412)852-4966

License #: H.P. 0683

Certification # ASSE5429

Assembly Final
Test Performance

Pass



Fail



Signature _____

Date: 03/05/2019

Comments or Recommendations (continue to other side, if needed): _____

ASSE International

Double Check Backflow Prevention Assembly (DC) ASSE Standard #1015 Field Test Report

Owner of Property PA027 ARMY RESERVE CENTER

Address 950 NEW CASTLE RD

City FARRELL

State PA

Zip Code 16121

Occupant of Property (if different from owner) _____

Occupant Address _____

City _____

State _____

Zip Code _____

Manufacturer of Assembly: WATTS

Model #: 007M1QT

Size of Assembly: 2"

Serial #: 189117

Location of Assembly and Equipment or System Application: MAINTENANCE ROOM

DOMESTIC WATER SERVICE CONTAINMENT

Test Equipment:

Manufacturer: WATTS

Model #: TK9A

Serial #: 0104817

Calibration Date: 04/25/2018

Date test was performed: 03/05/2019 Time test was performed: 9:50 AM Static Line Pressure: 45 PSI

	Check Valve #1	Check Valve #2	Shutoff valve #2
Initial Test	Leaking () psid <u>2.0</u> Closed Tight (✓)	Leaking () psid <u>2.0</u> Closed Tight (✓)	Leaking () Closed Tight (✓)
Describe parts and repairs when needed			
Final Test	Leaking () psid <u>2.0</u> Closed Tight (✓)	Leaking () psid <u>2.0</u> Closed Tight (✓)	Leaking () Closed Tight (✓)

Certified Tester (print) Joseph G Benz

Address 5225 Library Road, Suite 146

City Bethel Park

State PA

Zip 15102

Phone #: (412)852-4966

License #: H.P. 0683

Certification # ASSE5429

**Assembly Final
Performance**

Pass ☒

Fail ☐

Signature _____

Date: 03/05/2019

Comments or Recommendations (continue to other side, if needed): _____

MANUF. WATTS MODEL 007M1
SERIAL # 189117 SIZE 2"
TEST DATE 3/5/19 TIME 9:50A
TESTER ASSE5429 LINE PSI 45
CK1 2.0 CK2 2.0 VALVE OPEN N/A

MANUF. WILKINS MODEL 975XL
SERIAL # W 050380 SIZE 3/4"
TEST DATE 3/5/19 TIME 10:00A
TESTER ASSE5429 LINE PSI 50
CK1 8.0 CK2 2.0 VALVE OPEN 2.4



