

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: 91359 Date of Visit: 5/5/23

Contractor Personnel on Site:

- | | |
|---------------|----------|
| 1. <u>JCI</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 91359 WO# 21481

Description of Repairs

Labor to take Lon workers controller and wiring up new controller. Completed programming and download to controller. Commissioned a couple points. Gathered all IP and network info from server. Removed old controller and mounted/ wired new controller and xp modules. Verified all wiring and signal requirements and loaded new program. Commissioned heating and cooling valves. Worked on commissioning AHU-1. Pulled new controller into Metasys with points. There are issues with the AHU-1. OAD does not move. DAP1 does not read anything. QA-Q and QA-F does not read right. Return fan and supply fan trips out controller, further investigation is required. Pulled controller/ points into system and commissioned remaining points of AHU, found a few sensors that do not function. Relayed list to Patrick who suggested a follow up quote to repair issues. AHU is currently running drives in hand and is controlling to discharge air temp.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Karlee Demain Date: 5/12/23

Signed: Karlee Demain

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: _____

E-Mail: lars.luffman.civ@army.mil