

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY010 Date of Visit: 8/10/23

Contractor Personnel on Site:

- | | |
|--------------------------|----------|
| 1. <u>Marks Plumbing</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 94119 WO# 13389

Description of Repairs

Found 1-1/4" copper condensate line for furnace/ac rotted around where the drain line connects to the unit. The hole in the concrete floor is a broken out for a p trap to fit below grade. The trap is not vented properly. Locate where the drain line runs down the wall and connects to a mop sink drain. Ran lots of water down floor drain in the mop sink room. Draining great with no issues with backing up. We believe where condensate line ties into bottom of the large ac unit is rotted and leaking into hole where trap is for condensate line. There is no actual "floor drain" in the hole in the concrete floor for water to drain into. We would advise to get bottom of duct where condensate ties into replaced and replace the copper drain line with pvc.

CERTIFICATION OF WORK

To be signed by the Contractor:

Karlee Demain
Print Name: _____ Date: 8/10/23

Signed: Karlee Demain

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Scott Kawski Date: 8/11/2023

Signed: _____

E-Mail: scott.w.kawski.civ@army.mil