

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: 92034 Date of Visit: 8/30/23

Contractor Personnel on Site:

- | | |
|-----------------------|----------|
| 1. <u>Andy Hunold</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 92034 WO# 21467

Description of Repairs

Labor and materials to a.) repair sprinkler water damage to the Foyer, atrium and three adjacent offices at the Center. All materials removed will be disposed off site IAW local, state and federal regulations. b.) demo all sheetrock on foyer ceiling and walls (Approximately 11'6" X 14'6" X 10' H). This shall include the quarry tile base and grout. c.) demo all affected duct work, diffusers, insulation, lights, emergency lights, wiring and boxes in the foyer and adjacent atrium overhead areas. d.) remove the bronze medallion, alarm subpanel and fire pull alarm. e.) remove all furniture, displays and wall hangings from affected rooms. f.) demo affected sheetrock on the soffit and wall areas of the atrium (Approximately 26' X 3' X 1' of soffit and 10' 9" off wall). g.) approximately 435 sq.ft. of VCT in the atrium and approximately 500 sq.ft. of carpet in the adjacent offices. This includes removal of adhesive material and affected vinyl base. h.) install new and or replace affected insulation, HVAC ductwork and diffusers. This includes adding duct and diffusers to provide heat above the ceiling to prevent future recurrence of freezing. i.) replace all removed sheetrock with 5/8" fire code sheetrock. j.) tape, mud and finish all sheetrock joints and fasteners. k.) install new lights, emergency lights boxes and wiring. l.) replace alarm panel, alarm pull and bronze medallion. m.) shall install approximately 435 sq.ft. of new VCT in the atrium and approximately 500 sq.ft. of new carpet in the adjacent offices. This includes installation of vinyl base. VCT, carpet and vinyl base will be of the same style and quality of that which is removed. The VCT pattern will be consistent with existing adjacent patterns. n.) shall install new quarry tile base and grout in the foyer and adjacent offices. The tile and grout will match the existing floor tile as close as possible. o.) prep, prime and paint all new sheetrock surfaces. The finish paint shall be two coats of equal color, quality and sheen level as existing surfaces. p.) clean - up all areas

To be signed by the Contractor:

Print Name: Karlee Demain Date: 8/30/23

Signed: Karlee Demain

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Noah Ingerson / AFOS Date: 8/31/2023

Signed: Noah Ingerson

E-Mail: noah.i.ingerson.ctr@army.mil