

## CASTO TECHNICAL SERVICES, INC.

## SERVICE REPORT

DATE 2025 12 15 ARRIVAL TIME 7:30 DEPARTURE TIME 8:30 JOB/TCK. NO. 228476CUSTOMER P.O. NO. PO-0003567JOB NAME/LOCATION USARC - Rainelle WV035SERVICE REQUESTED (10) combine this invoice with WO 228483 & 228479 Investment is to replace the Sage Controller on Burnham

Manufacture: <u>Burnham</u>				
Model#: <u>ALP500C</u>				
Serial#: <u>65916586</u>				
Refrigerant Added:	Qty	lb	oz	TYPE
Refrigerant Removed:	Qty	lb	oz	TYPE

☐ Leak Tested☐ Leak Found☐ Leak Repaired

Method: \_\_\_\_\_

Total Charge: \_\_\_\_\_

## WORK PERFORMED/UNIT INFO.

Arrived on site, checked in with customer. went to boiler turned off the power to the unit removed the panels to access to board unwired and unplugged the plugs and removed the old board installed the new board wired and put plugs back put panels back and turned power back on checked unit out runs as should runs at temp then to the next work order on site

## NATURE OF WORK

Regular Service \_\_\_\_\_

Quoted Service \_\_\_\_\_

Start-up/Warranty \_\_\_\_\_

SPD \_\_\_\_\_

Contract Service \_\_\_\_\_

Energy Management \_\_\_\_\_

## PARTS, MATERIALS AND SUBCONTRACTED SERVICES

QTY.	PART NO.	DESCRIPTION	P.L.	VENDOR	
1		Shipping & Handling		Hvac	260105
2		US BOILER FUSE KIT		Hvac	260105
1		106498-02 SAFE CONTROLLER		Hvac	260105

## SUMMARY OF TIME

SERVICE TECHNICIAN	ON SITE REG.	ON SITE O.T.	REG. TRAVEL	O.T. TRAVEL	TOTAL HRS.	MEALS	LODGING	TOLLS	MILES	OTHER
1468 Jeff Davis	1				1					
1154 Shawn Shelton	1				1					

JOB COMPLETE YES X NO \_\_\_\_\_ EXPLAIN \_\_\_\_\_

SIGNATURE \_\_\_\_\_

Customer Representative