



Service Items

Name	Description	Tier 1 Price	Unit Type	QTY	Taxable
Labor	See attached pages for details of work performed.	\$0.00	Hour	1	N

TOTAL*: \$0.00

* Not including taxes



Service Forms

Daily Form

Fill out every day. even on PMs, and projects

TECH NAME Tom Timlin

DATE 6/26/23

POINT OF CONTACT: Reginald

DESCRIPTION OF WORK PERFORMED Once we got the water back onto the building, we found the men's handicap toilet flushing, and it would not stop. Tried turning the water shut off on it, but the valve was not working and just sprayed water out of the screw. Called Reginald and spoke to him about the issue, and he approved replacing the closet flush valve. Went and got a new flush valve and returned to replace it. Changed it, and once we got the buildings water turned back on, we checked for leaks. Every time we flushed, it was leaking right where the valve went I to the porcelain. Went and got a new toilet spud because I could not get the old one to seal back up. Returned and installed it into the toilet and reassembled the valve again. Checked for leaks and all is good at this time.

TOOLS USED hand tools

MATERIALS USED OR PICTURE OF TAG* 1: Sloan 110 closet flush valve
1: 1 1/2" spud

HOURS REGULAR: 3

OVERTIME:




Attachments

Title	File Name
20230626_113344 06/26/2023 02:20 PM	4328fd4d-b477-4bd4-8576-06d4feb0cb10.jpg




20230626_134322
06/26/2023 02:20 PM

73a9823a-008c-4db7-8278-f643286bc944.jpg




20230626_135738
06/26/2023 02:20 PM

766dd278-5599-400c-8bef-b48edf460c46.jpg



20230626_134326
06/26/2023 02:20 PM

1afd4752-f058-4674-9a5f-cbbba9f88f0e.jpg



6-12-23 Meadville Mens handicap toilet valve
6-12-23 Meadville Mens handicap toilet valve.pdf

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA062 Date of Visit: 6/26/23

Contractor Personnel on Site:

1. Tom Timlin 2. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____


Service Calls – Service Call Number and Description

1. CSS# 93578. Replacement of the first water main valve
2. CSS# _____
3. CSS# _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Tom Timlin Date: 6/26/23

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, I certify that the above-named individuals representing the Contractor arrived on site and to the best of my knowledge, completed the stated work listed. This is **NOT** a Certification that the Work was performed correctly – The COW simply verifies that that someone representing the Contractor was onsite and accomplished something

Print Name/Rank: Rebecca Dithrich, GS-09 Date: 6/26/23

Signed: 

E-Mail: rebecca.l.dithrich.civ@army.mil