

CASTO TECHNICAL SERVICES, INC.

## SERVICE REPORT

DATE 11-1-23 ARRIVAL TIME 7:00 DEPARTURE TIME 12:00 JOB/TCK. NO. 202143

DEPARTURE TIME 12:00 JOB/TCK. NO. 202143

JOB/TCK. NO. 202143

CUSTOMER P.O. NO. CSS# 95574

**JOB NAME/LOCATION** USARC - Beaver WV002

**SERVICE REQUESTED** *Leak in the fittings of the Air / water separator in the boiler hot water loop. Leak has covered the mechanical room*

Manufacture:			
Model#:			
Serial#:			
Refrigerant Added:	Qty	lb	oz
Refrigerant Removed:	Qty	lb	oz

- Leak Tested**
- Leak Found**
- Leak Repaired**

**Method:** \_\_\_\_\_

**Total Charge:** \_\_\_\_\_

**WORK PERFORMED/UNIT INFO**

Arrived on site, checked in with customer. Costumer pointed out that there was a leak on some fittings at the air saperator. I got up and looked at it then called Reggie and explained to him what was going on and he made an emergency ticket to have me fix it because if i fired up the boiler it would start pressurizing the system and would probably get a whole lot worse if not blow out. I started pulling it apart and it broke off and also disturbed another bad peace a pipe back behind the back flow preventer coming off the drain for the strainer. When i took it a part the strainer was stopped up. Went to the supply store and picked up all the fittings i needed and then came back and started putting all back together. I had to cut one piece of piping out of the air

**NATURE OF WORK**

Regular Service \_\_\_\_\_

Quoted Service \_\_\_\_\_

Start-up/Warranty \_\_\_\_\_

SPD \_\_\_\_\_


Contract Service \_\_\_\_\_

Energy Management \_\_\_\_\_

**PARTS, MATERIALS AND SUBCONTRACTED SERVICES**

## **SUMMARY OF TIME**

JOB COMPLETE YES  NO  EXPLAIN \_\_\_\_\_

**Signature:** 

### Customer Representative

CASTO TECHNICAL SERVICES, INC.

## SERVICE REPORT

CUSTOMER PO. NO. CSS# 95574

JOB NAME/LOCATION *USARC - Beaver WV002*

**SERVICE REQUESTED** floor overnight and needs repaired ASAP to start up the main boiler w/o 14280

Manufacture:			
Model#:			
Serial#:			
Refrigerant Added:	Qty	lb	oz
Refrigerant Removed:	Qty	lb	oz

- Leak Tested
- Leak Found
- Leak Repaired

**Method:** \_\_\_\_\_

**Total Charge:** \_\_\_\_\_

**WORK PERFORMED/UNIT INFO**

separator to get the knew piece in. Once we got it all in we turned on the make up water and made sure it was not leaking anywhere but the back flow was still dripping in the floor. I then went back to the boiler job once i seen there was no leaks on the piping we replaced.

**NATURE OF WORK**

Regular Service \_\_\_\_\_

Quoted Service \_\_\_\_\_

Start-up/Warranty \_\_\_\_\_

SPD \_\_\_\_\_

Contract Service \_\_\_\_\_

Energy Management \_\_\_\_\_

#### **PARTS, MATERIALS AND SUBCONTRACTED SERVICES**

## **SUMMARY OF TIME**

**JOB COMPLETE** YES \_\_\_\_\_ NO \_\_\_\_\_ EXPLAIN \_\_\_\_\_

**SIGNATURE** \_\_\_\_\_

### **Customer Representative**