



Proudly serving the entire states of Virginia & North Carolina.

Altavista, VA • Charlottesville, VA • Chesapeake, VA • Christiansburg, VA
Falmouth, VA • Lynchburg, VA • Richmond, VA • Greensboro, NC

P.O. Box 119 • Altavista, VA • 800.789.7199 • service@mooreselectric.com

| Billing Address | Site Address |
|---|--|
| Customer: INTERNATIONAL SUPPORT GROUP Address: 9000 SHERIDAN ST PEMBROKE PINES FL 33024 Phone: 954-900-1095 | Customer: ISA USARC VA049 CHESTERFIELD Address: 6700 STRATHMORE ROAD NORTH CHESTERFIELD VA 23237 Phone: 8045855211 |
| Service Call #: COM0118292 | Call Type: COM-COUTS |


| Service Requested |
|--|
| <p>Previous WO C-113743 closed out due to no response. Opened this to put quote on once we received late approval.</p> <p>10.1.19 - GY- QUOTE APPROVED FOR \$7571.86 TO REPLACE 12K MINI SPLIT. NEED 2 MEN 14 HRS EACH.</p> <p>QUOTE DETAILS: To remove and replace the above unit with a new LG 12,000btu mini split wall mounted HP system. Moore's will make all connections from the old unit to the new unit. This includes connecting to existing electrical connections from the new disconnect to the new unit, low voltage connections, including running new refrigerant lines and drain line with condensate pump. Start, test, and ensure proper operation of the system.</p> <p>*** UNIT COMES WITH A ONE YEAR PARTS AND LABOR WARRANTY AND FIVE YEAR COMPRESSOR PART WARRANTY.*** *** There will be two men required on this job due to our safety policy and the amount of work needed.***</p> <p>NOTE: WORK CANNOT BEGIN UNTIL PERMIT HAS BEEN ISSUED. NOTE: EQUIPMENT LEAD TIME IS SUBJECT TO CHANGE BASED ON STOCK AVAILABILITY. NOTE: THE LEAD TIME ON THE EQUIPMENT IS 7-10 BUSINESS DAYS. NOTE: EQUIPMENT BRAND IS LG ART COOL MIRROR MODEL # LAN120HSV5 & # LSU120HSV5</p> <p>Exclusions: • Any and all fire alarm wiring or coordination • Engineering or drawings for permit • Smoke detectors • Hazardous material testing, abatement or disposal • Thermostats • Roof cutting or patching and/or structural modifications • Temporary heating or cooling • Air test and balance • Overtime</p> <p>10.1.19- GY- *EQUIPMENT ORDERED THROUGH SOUTHERN ON Q#1737358 AND PO#: CO207449 FOR \$2153.24. SET FOR PICKUP AT RICHMOND BRANCH.</p> <p>10/10/19es- parts should be in Tuesday.</p> <p>10/16/19es- Will schedule this next week. Trying for Thursday , 10/24.</p> <p>10/17/19es- Ready for pick up Southern Richmond.</p> |

| Problems | | | | | |
|-----------------------|------------|------------------------|--------------|---------------|----------|
| Description | Tech | Equip. Desc and Model | Manufacturer | Equip. Serial | Asset ID |
| HVAC Unit replacement | JEREMYGRAY | MINI SPLIT#3 M# MU09NW | Mitsubishi | UNKNOWN | |
| HVAC Unit replacement | MICHAWATTS | | | | |

| Tech Notes |
|--|
| <p>Site Start - 10/22/2019 8:00 AM Site Stop - 10/22/2019 5:00 PM</p> <p>Arrived on site. Checked in with facilities manager. Removed old unit#3 (Mini split) Installed new mini split outdoor unit with new pad wired up electric. Will return to finish up install. Disposed of old unit and trash. Will return to finish up hanging mini split head and ignition start up. Checked out with facilities manager on duty. Job incomplete.</p> <p>Site Start - 10/23/2019 8:00 AM Site Stop - 10/23/2019 1:00 PM</p> <p>Arrived on site. Spoke with facilities manager. Finished up mini split head. Wired up controls. Started and checked operations. Tested system on both cooling and heating. System is operating properly. Clean site. Job complete.</p> |

| Labor | | | |
|------------|---------------|------------------------|-------|
| Date | Technician | Description | Hours |
| 10/22/2019 | JEREMIAH GRAY | COMMERCIAL TRAVEL TIME | 1.00 |
| 10/22/2019 | JEREMIAH GRAY | REGULAR HVACR LABOR | 9.00 |
| 10/22/2019 | MICHAEL WATTS | REGULAR HVACR LABOR | 9.00 |
| 10/22/2019 | MICHAEL WATTS | COMMERCIAL TRAVEL TIME | 1.00 |
| 10/23/2019 | JEREMIAH GRAY | REGULAR HVACR LABOR | 5.00 |
| 10/23/2019 | MICHAEL WATTS | REGULAR HVACR LABOR | 4.00 |

| Materials | | | |
|------------|--------------------------------|----------------------------|----------|
| Date | Part Number | Description | Quantity |
| 10/1/2019 | CMISCX-NON-STOCK ITEM | 12000 BTU MINI SPLIT | 1.000 |
| 10/22/2019 | CELECT-LIQUIDTIGHT CONN3/4 90° | 3/4" 90° LIQUIDTIGHT CONN | 1.000 |
| 10/22/2019 | CELECT- LIQUIDTIGHT 3/4 | 3/4 LIQUIDTIGHT FLEX STEEL | 3.000 |
| 10/22/2019 | TAX-S | Sales Tax for Service | 1.000 |
| 10/23/2019 | CMISCX-NON-STOCK ITEM | Items for PO 209764 | 1.000 |
| 10/23/2019 | COILSL-METACAULK 1000 | RECTORSEAL FIRE STOP CAULK | 1.000 |
| 10/23/2019 | CFASTN-L7500C | 7.5" BLACK TIE | 5.000 |

| | | | | | |
|-----------|---------------|-----------|---|------|------------|
| Signed By | Scott Grenier | Signature |  | Date | 10/23/2019 |
|-----------|---------------|-----------|---|------|------------|