



Proudly serving the entire states of Virginia & North Carolina.

Altavista, VA • Charlottesville, VA • Chesapeake, VA • Christiansburg, VA
Falmouth, VA • Lynchburg, VA • Richmond, VA • Greensboro, NC

P.O. Box 119 • Altavista, VA • 800.789.7199 • service@mooreselectric.com

Billing Address	Site Address
Customer: INTERNATIONAL SUPPORT GROUP Address: 9000 SHERIDAN ST PEMBROKE PINES FL 33024 Phone: 954-900-1095	Customer: ISA USARC VA049 CHESTERFIELD Address: 6700 STRATHMORE ROAD NORTH CHESTERFIELD VA 23237 Phone: 8045855211
Service Call #: COM0118661	Call Type: COM-COUTS

Service Requested
<p>10.4.19 RL Opened a new work order for CO per Jamie this has been approved. Reached out for updated pricing to provide the customer for approval?</p> <p>10.4.19 RL Updated CO quote submitted. If approved we will need a BOOM TRUCK to get the condenser on the roof. Roof height 25 feet up and 30 feet from the roof edge unit weight approx. 200 lbs.</p> <p>10.7.19 RL Co approved \$ 9985.52 Two men 16 hrs each</p> <p>Unit #1-- Classroom 2 Carrier 3 Ton Split System--2000-18 Years Old M# 38YCC036-521 S# 4399E06610 M# FB4ANF036 S# 2700A50985</p> <p>To remove and replace the above unit with a new Carrier 3 ton heat pump with electric heat system. Moore's will make all connections from the old unit to the new unit. This includes connecting to existing duct connections along with adding a new return with 20x20 lay in grill , refrigerant line connections with new fittings & a system flush, electrical connections from the new fused outdoor disconnect to the new unit and low voltage connections to the existing controls. A boom truck will be need to set the new condenser on the roof with new treated wood support materials. Start, test, and ensure proper operation of the system.</p> <p>*** UNIT COMES WITH A ONE YEAR PARTS AND LABOR WARRANTY AND FIVE YEAR COMPRESSOR PART WARRANTY.*** *** There will be two men required on this job due to our safety policy and the amount of work needed.***</p> <p>NOTE: QUOTED UNIT IS A Carrier -M# 25HCE436A005. NOTE: THE AIR HANDLER IS LOCATED ABOVE A DROP CEILING AND SOME GRID AND TILE WILL NEED TO BE REMOVED TO ACCESS. NOTE: A CRANE WILL BE NEEDED TO GET THE CONDENSING UNIT ON THE ROOF. NOTE: WORK CANNOT BEGIN UNTIL PERMIT HAS BEEN ISSUED. NOTE: EQUIPMENT LEAD TIME IS SUBJECT TO CHANGE BASED ON STOCK AVAILABILITY. NOTE: THE LEAD TIME ON THE EQUIPMENT IS 2-3 BUSINESS DAYS.</p> <p>Exclusions: • Any and all fire alarm wiring or coordination • Engineering or drawings for permit• Smoke detectors • Hazardous material testing, abatement or disposal •Thermostats • Roof cutting or patching and/or structural modifications • Temporary heating or cooling• Air test and balance• Overtime</p> <p>10.10.19 RL Equipment ordered from Carrier on PO CO 208528 Equipment is in stock at Carrier in Richmond ready for pick up.Order # 70875946-00 ***No permit needed***</p> <p>****SITE CONTACT: Scott Grenier 1-254-220-8083</p> <p>10/18/19es- Rescheduled for 10/24</p>

Problems					
Description	Tech	Equip. Desc and Model	Manufacturer	Equip. Serial	Asset ID
HVAC Unit replacement	BRYANMUSAN				
HVAC Unit replacement	HUGOGUZMAN				
HVAC Unit replacement	NEALMUSANT				
HVAC Unit replacement	PAULMARKHA				

Tech Notes

Site start 6:00AM
Went to site for changeout but had to cancel due to weather
Site stop 8:00AM
Site start 6:00AM
Picked up equipment from Richmond shop. Had to wait for someone to let us in shop. Arrived on site and installed new carrier split system. Started up unit and cleaned job site.
Site stop 4:30PM
Tech: NEAL MUSANTE: Site Start - 10/16/2019 6:30 AM
Picked up equipment from supply house, arrived on site to the job, determined that it was raining too hard to set up crying and do roof work, called off job for the day, will reschedule.
Tech: NEAL MUSANTE: Site Stop - 10/16/2019 8:00 AM

Tech: NEAL MUSANTE: Site Start - 10/24/2019 6:00 AM
Picked up equipment from Richmond shop, Arrived on site, checked in, gained access to roof, recovered Freon and disconnected condenser, removed old condenser with Crane and set new condenser on the roof remove ceiling in classroom, demoed old air handler, put new air handler in ceiling, connected high-voltage and low-voltage wiring connected refrigerant pipes and condensate pipes, Pulled vacuum, started and checked operation of system replaced ceiling clean jobsite
Paul Markham 10/16/19 start 6:30 am
Picked up trailer went and picked up unit at carrier Bryan called off job due to rain brought units to Richmond office drop them off

Labor			
Date	Technician	Description	Hours
10/16/2019	BRYAN MUSANTE	COMMERCIAL TRAVEL TIME	2.00
10/16/2019	PAUL MARKHAM	REGULAR HVACR LABOR	3.00
10/16/2019	NEAL MUSANTE	REGULAR HVACR LABOR	1.50
10/24/2019	NEAL MUSANTE	REGULAR HVACR LABOR	10.50
10/24/2019	BRYAN MUSANTE	COMMERCIAL TRAVEL TIME	2.00
10/24/2019	BRYAN MUSANTE	REGULAR HVACR LABOR	8.50

Materials			
Date	Part Number	Description	Quantity
10/4/2019	CMISCX-NON-STOCK ITEM	3T HEATPUMP SYSTEM	1.000
10/16/2019	CSUBCO-SUBCONTRACTOR	BOOM TRUCK	1.000
10/16/2019	TAX-S	Sales Tax for Service	1.000
10/16/2019	CMISCX-TRUCK CHARGE	TRUCK CHARGE	1.000
10/16/2019	CMISCX-TRIP CHARGE	TRIP CHARGE	1.000
10/23/2019	CMISCX-NON-STOCK ITEM	Items for PO 209789	1.000
10/23/2019	CMISCX-NON-STOCK ITEM	Items for PO 209812	1.000
10/24/2019	CMISCX-NON-STOCK ITEM	4X4-8 WOOD	2.000
10/24/2019	TAX-S	Sales Tax for Service	1.000
10/24/2019	CSUBCO-SUBCONTRACTOR	BOOM TRUCK - 2ND LIFT	1.000
10/24/2019	CMISCX-NON-STOCK ITEM	AIRTITE W DAMPER	1.000
10/24/2019	CMISCX-NON-STOCK ITEM	SILVER FLEX	1.000
10/24/2019	CMISCX-NON-STOCK ITEM	DIFFUSER	1.000
10/24/2019	CFUSES-FUSE250V20A	FUSE	3.000
10/24/2019	CELECT-TSTAT WIRE 18/8 FT	18/8 THERMOSTAT WIRE - PER FOOT	3.000
10/24/2019	CELECT-WIRENUT ORANGE SM	ORANGE SMALL WIRENUTS	16.000

Signed By		Signature		Date	
-----------	--	-----------	--	------	--