



Proudly serving the entire states of Virginia & North Carolina.

Altavista, VA • Charlottesville, VA • Chesapeake, VA • Christiansburg, VA  
Falmouth, VA • Lynchburg, VA • Richmond, VA • Greensboro, NC

P.O. Box 119 • Altavista, VA • 800.789.7199 • service@mooreselectric.com

Billing Address	Site Address
<b>Customer:</b> INTERNATIONAL SUPPORT GROUP <b>Address:</b> 9000 SHERIDAN ST PEMBROKE PINES FL 33024 <b>Phone:</b> 954-900-1095	<b>Customer:</b> ISA USARC VA049 CHESTERFIELD <b>Address:</b> 6700 STRATHMORE ROAD NORTH CHESTERFIELD VA 23237 <b>Phone:</b> 8045855211
<b>Service Call #:</b> COM0104133	<b>Call Type:</b> COM-PLMB

Service Requested
CSS-15477 QUOTE APPROVAL 2037.72 / 14 HRS DESCRIPTION OF EQUIPMENT: "Sink Drains "  DESCRIPTION OF REPAIRS: "Moore's is proposing to cut into the wall located in the men's restrooms where back to back sinks are clogged. Will remove tile and open up wall to gain access to the pipe in wall. Will cut out a 20"" x 20"" hole to allow access and working space. Will cut out a section of the clogged pipe, install a tee wye, cut out section and cleanout. This will make it so the drain can be snaked in the future, should any issues arise. Once the pipe is cut and tee installed, will snake drain and clear out sinks so that they are able to drain. Will then ensure proper operation.  **Please note: This is not guaranteed to permanently solve the issue, but this will need to be done in order to further diagnose issue at the least. ***

Problems					
Description	Tech	Equip. Desc and Model	Manufacturer	Equip. Serial	Asset ID
QUOTED WORK	CORYSANDLI				

Tech Notes
4/11/19 Drove to site. Checked in at main gate. Had to wait an hour for the front office to let me in the facility to work. Got to facility. Started cutting out wall in women's room to gain access behind wall to see how to repair drain. Had to go to supply house to get a chisel for hammer drill to finish chipping wall. Cut a 14x14 hole under women's room vanity to gain access to piping. Got material list to fix the drain. Went to supply house to get materials for job. Arrived back from supply house. Took apart drain inside wall. Found the drain clogged from the connection at the cross drain to the entrance of the main drain, which is about 2'. Removed cross and drain 45's. Stuck a drain king down line to clear drain to the main in the floor. Had to leave early. Packed things up and left. Will come back to finish job next day. 4/12/19 Went to supply house to get access panel for wall. Drove to site. Checked in at main office. Office would not allow me onsite to work at first. Made a couple of phone calls. Was allowed to come on site for the day to finish the job. Will have to get a sponsor for any further work that has to be done on base. Gained access to building. Ran new drain line from floor connection at to both men's and women's sink drains. Ran new pvc vent to existing 90 above. Installed new trap adaptors. Installed new access panel under vanity in women's room. Installed a cleanout tee under cross drain to be able to snake line in either direction. Tested new drain. Drains are draining fine at this time. Cleaned up debris and put tools in van.

Labor			
Date	Technician	Description	Hours
4/11/2019	CORY SANDLIN	REGULAR PLUMBING LABOR	4.50
4/11/2019	CORY SANDLIN	REGULAR PLUMBING LABOR	3.00
4/12/2019	CORY SANDLIN	REGULAR PLUMBING LABOR	6.00

Materials			
Date	Part Number	Description	Quantity
4/3/2019	CMISX-NON-STOCK ITEM	MATERIALS	1.000
4/11/2019	CMISX-NON-STOCK ITEM	Items for PO 190008	1.000
4/12/2019	CMISX-NON-STOCK ITEM	Items for PO 190060	1.000

Signed By	Signature	Date
Sean milessean mi		4/12/2019

CERTIFICATION OF WORK  
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA049

Date of Visit: 4-11-19/4-12-19

Contractor Personnel on Site:

1. Cory Sandlin

2. \_\_\_\_\_

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO# \_\_\_\_\_

Service Calls - Service Call Number and Description

1. CSS# 15477 - cut wall Repair/Replaced drains so men's and  
~~men's~~ Women's sinks will drain.

3. CSS# \_\_\_\_\_

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Cory Sandlin Date: 4-12-19  
Signed: Cory Sandlin

To be signed by Facility Manager:

I certify that the above named individuals representing the Contractor arrived on site and to the best of my knowledge, completed the stated work listed:

On behalf of Mr. Chris Lange  
Print Name/Rank: Sean Miles/CIV Date: 20 APR 12

Signed: Sean Miles

E-Mail: Sean.W.Miles4.civ@mail.mil













IN U.S.A. 10/21/18 05:03

EXT. #15 JES