

CERTIFICATION OF WORK PREVENTIVE MAINTENANCE

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA049 Date of Visit: 11/12/19

Contractor Personnel on Site:

1. BOND WATER TECHNOLOGIES
2. BILL DAVIS

3. _____
4. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO 11209 ASSET 190918-247
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Jon Miller Date: 11/12/19

Signed: JK

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: 1TC Ryan S. Cawh Date: 12 Nov 19

Signed: RC

E-Mail: _____

Tidewater, INC
 VA-049
 6700 Strathmore Rd.
 North Chesterfield VA 23237
 (410) 540-8700

Recorded By: Jon Miller
 (301) 580-9820
 jmiller@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	187 3500 max	830 3500 max		
pH	8.1 8 - 10.5	8.3 8 - 10.5		
Molybdate (ppm as Mo)	0 50 min	0 50 min		

Opening Comment

Performed quarterly scheduled service visit.

Dropped off filters and filtration housings for the hot and chill water loops, also marked appropriate taps in order to pipe in filtration housings.

Hot Water Loop

Online 

Corrosion inhibitor residual is low at this time, no regular hose bibs exist on the system in order to pump in corrosion inhibitor. Took note of different valves on the system, will order custom plumbing adapters in order to pump in more corrosion inhibitor into the system.

Chill Water Loop

Online 

Corrosion inhibitor residual is low at this time, no regular hose bibs exist on the system in order to pump in corrosion inhibitor. Took note of different valves on the system, will order custom plumbing adapters in order to pump in more corrosion inhibitor into the system.