

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMIS)

FACID/Building: PA 193-01 Date of Visit: 7-31-19

Contractor Personnel on Site

1. Anthony Friedman
2. Two Check
- 3.
- 4.

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. PM-AN-5415A-W09686
2. Asset 6390 Camera, 6406 Monitor
3. PM-SA-7863-W09993
4. Asset 7863 Access, 7882 Key card
5.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Anthony Friedman Date: 7-31-14

Signed: Quincy Ford

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline.

Print Name/Rank: K. Mystinski Date: 7-30-19

Signed: K. Mylonakis

E-Mail:

PREVENTATIVE MAINTENANCE PROGRAM CHECKLIST **CCTV CAMERA/SECURITY MONITOR**

SITE AND BLDG #: PA193-01

MECHANIC

SIGNATURE: Steve EdDATE: 7-31-19LOCATION/RM #: Entry WO# 9686 ASSET# 6408START TIME: 11:25 AMFINISH TIME: 12:50 pm

CHECK POINT	CHECKPOINT DESCRIPTION	TASK COMPLETE		NOTES/ ACTIONS (If task is not completed, please provide explanation)
		YES	NO	
SPECIAL INSTRUCTIONS				
1	In addition to the procedure(s) outlined in this standard, the equipment manufacturer's recommended maintenance procedure(s) and/or instruction(s) shall be strictly adhered to.	✓		
3	Follow lock out/tag out procedures at all times. De-energize or discharge all hydraulic, electrical, mechanical, or thermal energy prior to beginning work.	✓		
TO BE PERFORMED AT EACH INSPECTION SERVICE				
1	For the system's camera and housing, verify the following: - Camera/lens focus is adjusted properly. - Camera field of view is adjusted to customer's requirements. - Camera lens is dust free. - Interior of camera enclosure is clean and dry. - Check operation of pan tilt and zoom focus. Use controller in control room to check all these operations.	✓		1 Camera Cleaned.
2	For the system's wiring and cables, verify the following: - Check wiring and cable harnesses for wear and fray. - Check to make sure cable is dressed properly. - Check connectors and cable entry points for loose wiring. - Check that the coaxial cable is transmitting an adequate video signal to control room. Signal should be free of distortion, tearing, hum-bars, EMI, and rolling. - Make sure all coaxial connectors are insulated from conduit and pull boxes.	✓		