

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: Alexandria, VA USABC
Heiber Center VAD02 Date of Visit: 7/15/2021

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>Kenneth Stahl</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 31582 WO# 14551

Description of Repairs

Diagnosed operator to find bad power supply.
Tested incoming line voltage to find it ok, tested
low voltage transformer to find it ok, tested
low voltage power supply to find no voltage to mother board.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Kenneth Stahl Date: 7/15/2021

Signed: Kenneth Stahl

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: No personnel available at

E-Mail: The time of service