

Additional Funding Request

Site: VA039	WO# 7447 CSS # 17215 Asset# NA
Description of Repairs	NO heat
Diagnosis: Initial Work Order CSS# 17215	No heat, condensing boilers not firing
Explanation of Additional Costs for Repairs	Labor and material to replace low water cut off valve
Additional Labor Cost to Perform Repairs	10.5x\$120.00=\$1,260.00(Incurred) 8x\$120.00=\$960.00
Additional Material Cost to Perform Repairs	Low Water Cut Off Valve- \$100.92 Thread Sealant, Rags- \$25.27 Shipping- \$31.59 Truck Fee \$55.00
Total Cost of Repair	\$2,432.79

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA039 Date of Visit: 1/15/2019

Contractor Personnel on Site:

1. Howard Floyd 2. _____

Work Performed: Found Boiler #4 'low water cut-off' (LWCO) failed open. Verified a strong water flow in the boiler. Jumped out the safety and checked the boiler operation until it satisfied the temperature controller to verify correct operation. Boiler #3 is the only operational boiler at this present time. Boiler #1 is ready to go but being held off on Energy Mgmt. control. Boiler #2 already has a repair proposal submitted. Proposal submitted for Boiler #4.

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO# COM0098875

Service Calls – Service Call Number and Description

1. CSS# 17215
2. CSS# _____
3. CSS# _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Howard Floyd Date: 1/15/2019

Signed: *<SIGNED>*Floyd, Howard

E-Mail: hffloyd@mooreselectric.com

To be signed by Facility Manager:

I certify that the above named individuals representing the Contractor arrived on site and to the best of my knowledge, completed the stated work listed:

Print Name/Rank: GS09 McTamane, Stephanie Date: 20190115

Signed: *<SIGNED>* McTamane, Stephanie 8608

E-Mail: stephanie.n.mctamane.civ@mail.mil

