

Tidewater, INC  
DE-007 - 01  
1001 Ogletown Rd.  
Newark DE 19711  
(410) 540-8700

Recorded By: **Clinton Bates**  
(301) 721-2663  
cbates@bondwater.com

**Boiler Room - HVAC Equipment**

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	3880 3500 max	3754 3500 max		
pH	7.8 8 - 10.5	8.9 8 - 10.5		
Molybdate (ppm as Mo)	170 50 min	200 50 min		

**Opening Comment**

PM services completed.

Loop filters changed and samples taken for lab analysis.

Field tests showing decline in hot loop glycol conditions. Follow up needed.