

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: DE002 Date of Visit: 11/13/19

Contractor Personnel on Site:

- | | |
|-----------------------------------|----------|
| 1. <u>BOND WATER TECHNOLOGIES</u> | 3. _____ |
| 2. <u>JOHN BROWN</u> | 4. _____ |

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO 11215 ASSET 10918-131
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Abe Patz Date: 11/13/19

Signed: _____

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: JASON GAVIN AFOS Date: 11/13/19

Signed: _____

E-Mail: _____

Tidewater, INC
DE-002
1137 Savannah Rd.
Lewes DE 19958
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmill@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop			
Conductivity (as mmhos)	225 3500 max			
pH	7.5 8 - 10.5			
Molybdate (ppm as Mo)	0 50 min			

Opening Comment

Performed bi-annual scheduled service visit.

Hot Water Loop

Online 

Corrosion inhibitor residual and pH are low, added 1 gallon of BOND 5011 treatment for additional corrosion protection.