

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA027

Date of Visit: 2-6-19

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>DAVID GOSLAN</u> | 4. _____ |
| 2. <u>JACOB SHIPTON</u> | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 16403

WO# 6452

Description of Repairs

Shut off Boilers + drained 50 gallon glycol into drum.
cut out 3/4" elbow THAT WAS leaking. Replaced
3/4 VALVE, 20° elbow, 2- 45° elbows. Refilled System
no leaks. made sure All pump + Boilers Back on.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: DAVID GOSLAN Date: 2-6-19

Signed: David Goslan

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SHADOWEN, GARY Date: 06 FEB 19

Signed: [Signature]

E-Mail: _____



