

FRANKLIN  
Relief VALVES.

**CERTIFICATION OF WORK  
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA035 CS15812 Date of Visit: 2-6-19

Contractor Personnel on Site:

- |                      |          |
|----------------------|----------|
| 1. <u>RYAN HIMES</u> | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

Service Call Number

CSS# 15812 WO# \_\_\_\_\_

Description of Repairs

REPLACED PRESSURE RELIEF VALVES ON (2) BOILERS.  
INSTALLED UNION FOR FUTURE SERVICE ON VALVES.  
bled AIR FROM BOILERS AND CHECKED OPERATION.

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: RYAN HIMES Date: 2-6-19

Signed: Ryan Himes

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: MD Chen A. Chen Date: \_\_\_\_\_

Signed: \_\_\_\_\_

E-Mail: \_\_\_\_\_













RELIEF VALVE  
MUST BE PIPED  
DOWN WITHIN  
6" OF FLOOR

