

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: WV022 Date of Visit: 4-8-2025

Contractor Personnel on Site:

- | | |
|-------------------------|----------|
| 1. <u>Keith Dalton</u> | 4. _____ |
| 2. <u>Jack Starsick</u> | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 97710 WO# 18282

Description of Repairs

Repaired Frozen Pipe (3/4" Copper) above ceiling. Isolated two Hot Water Coils that are Hooked up to outside knowers. Reset Boiler controls and started boilers. Recirc pumps on Boilers are seized up and need replaced and Hot Water Coils are Busted from Freezing and will need replaced. Will send estimate later.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Keith Dalton Date: May-28-2025

Signed: Keith Dalton

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Jennifer A Bailie/CTR

Print Name/Rank: _____ Date: 6/2/2025

Signed: Jennifer A Bailie

E-Mail: jennifer.a.bailie.ctr@army.mil







Webstone

W06
900

NEW
5/12

Webstone

ULTRA

4K D.A.
TOP FAC. V.P.
SHO. 1.1.11
ELECTRICAL
REPAIRS





HJ-CAPACITY CIRCULATOR
MODEL 2400-50-L

MAX. PRESSURE 150 PSI RPM 3450

MAX WATER TEMP - 107°C 225°F

WARNING

TO REDUCE RISK OF ELECTRICAL SHOCK SEE
INSTRUCTION MANUAL FOR PROPER INSTALLATION.
DISCONNECT POWER WHEN SERVICING. DO NOT USE
IN SWIMMING POOL AREAS. PUMP HAS NOT BEEN
INVESTIGATED FOR THIS APPLICATION.

CAUTION: FOR INDOOR USE ONLY
EMPLOYER UNIQUEMENT A L'INTERIEUR.

 **TACO INC. CRANSTON R.I. USA**
US WATER CIRCULATING PUMP

LISTED 989C

09-12

185-063