

**CERTIFICATION OF WORK  
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY070 BLDG2 Date of Visit: 12/7/23

Contractor Personnel on Site:

- |                         |          |
|-------------------------|----------|
| 1. <u>Patrick Brown</u> | 4. _____ |
| 2. _____                | 5. _____ |
| 3. _____                | 6. _____ |

**Service Call Number**

CSS# 94704 WO# 13668


**Description of Repairs**

I Isolated the unit, and drained the loop then i cut out the  
Piping and the dialectric nut unions that were leaking and  
installed new dialectric nut unions, piping,and drain valves  
Refilled the loop and tested for leaks and proper operation

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Patrick Brown Date: 12/7/23

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Jeff Walner Date: 12/7/23

Signed: 

E-Mail: \_\_\_\_\_

