

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA006 Date of Visit: 11/14/19

Contractor Personnel on Site:

- | | |
|-----------------------------------|----------|
| 1. <u>BOND WATER TECHNOLOGIES</u> | 3. _____ |
| 2. <u>BILL DAVIS</u> | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO 11222 ASSET 190918-206
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Jon Miller Date: 11/14/19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC Jamie Watson Date: 11/14/2019

Signed: 

E-Mail: _____

Tidewater, INC
VA-006
1634 Cherry Ave
Charlottesville VA 22903
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmillier@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop			
Conductivity (as mmhos)	93 3500 max			
pH	8.0 8 - 10.5			
Molybdate (ppm as Mo)	0 50 min			

Opening Comment

Performed monthly scheduled service visit.

Hot Water LoopOnline 

Corrosion inhibitor residual is low, added 1 gallon of BOND 5011 to chemical bypass feeder for additional corrosion protection.

*Chemical bypass feeder did not originally seal, replaced old gasket, bypass feeder is now sealed and water is in circulation.