

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA049 Date of Visit: 2.12.20

Contractor Personnel on Site:

- | | |
|--------------------------|----------|
| 1. <u>Richard Walker</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 23534 WO# 11735


Description of Repairs

Installed New (T-stats), Reboot DDC, checked HW circulating Pump for normal ops. Checked (AHU#1) for 2nd floor supply. Boilers #1, #2, #4 - Maintaining 177° heat to Bldg. Old Tstats stuck Reading inaccurate Temps. Rebuying wrong temps to DDC.

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Richard Walker Date: 2.12.20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Kenneth D Ross JG Date: 2.12.20

Signed: 

E-Mail: Kenneth.D.Ross.Mil



Tstat #2 Before (After)

Tstat #1 Before (After)

