

CERTIFICATION OF WORK

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD002 Brandt Date of Visit: Aug. 6 3 7 2020

Contractor Personnel on Site:

1. Keith Pearson
2. Matthew Dyn
3. _____
4. CSS#23764
5. WO #12470
6. Diagnose Intercom System

Service Calls – Service Call Number and Description

1. Further troubleshoot Bldgs. 001 & 002 for proper
2. functionality of iPhone System. Found Program
3. scrambled & Communication to iPhone Stations non-funct.
Flashed all devices (Master Stations & Door Stations) in
Bldgs 001 & 002 to same revision, reestablished
Communications & reprogrammed devices.

CERTIFICATION OF WORK

* While on site found further damage to Main Gate Intercom Station & OMS Relay due to recent Power Surge. Must Quote to return for further diagnosis & repair.

To be signed by the Contractor:

Print Name: Keith Pearson Date: Aug 7, 2020
Signed: [Signature]

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: _____

Signed: NO personnel on-site at

E-Mail: the time of departure for signature

AUGUSTIN.KENNETH
.PETER.1043702560
Digitally signed by
AUGUSTIN.KENNETH.PETER.104370
2560
Date: 2020.09.09 14:47:43 -04'00'

**CURRENT
FPCON
LEVEL**

BRAVO



