

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA049 Date of Visit: 4.28.2020

Contractor Personnel on Site:

- | | |
|--------------------------|----------|
| 1. <u>Richard Walker</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 24890 WO# 12169

Description of Repairs


Found bad sloan diaphragm, ordered and installed new 1.6gpf (gallons per flush).
adjusted water back to full, slowly. Tested new diaphragm. Diaphragm works perfectly.
Cleaned area of water drainage from old diaphragm.

(No Available contacts to sign completion)

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Richard Walker Date: 4.28.2020

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: _____ Date: 4.28.2020

Signed: _____

E-Mail: _____



Step 1:

Removal of diaphragm after water is shut off.



Step 2:

Install new Sloan 1.6 GPS (Gallons per flush) green top diaphragm.
Re install diaphragm seal, and seal cap.



Step 3:

Slowly open water valve as seen in pic.
operating too quickly can damage diaphragm.
Test operation of new diaphragm.
Ensure toilet flushes, and stops in order to confirm proper operation of new diaphragm.
Clean area.