

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA049 Date of Visit: 5/29/20

Contractor Personnel on Site:

1. <u>Michael Cimino</u>	4. _____
2. _____	5. _____
3. _____	6. _____

Service Call Number

CSS# 25334 WO# 12331


Description of Repairs

Replaced batteries in t-stat and unclogged drain. Cleaned up water.

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Michael Cimino Date: 5/29/20

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: ANDERSON, MARK GS-12 Date: 5/29/20

Signed: 

E-Mail: mark.s.anderson7.mil@mail.mil





Proudly serving the entire states of Virginia & North Carolina.

Altavista, VA • Charlottesville, VA • Chesapeake, VA • Manassas, VA
Lynchburg, VA • Richmond, VA • Raleigh, NC • Charlotte, NC

P.O. Box 119 • Altavista, VA • 800.789.7199 • service@mooreselectric.com

Billing Address	Site Address
Customer: TIDEWATER, INC Address: 6625 SELNICK DRIVE Phone: 614-623-9569	Customer: USARC VA049 CHESTERFIELD Address: 6700 STRATHMORE ROAD Phone: 614-623-9569
Service Call #: COM0131628	Call Type: COM-HVAC

Service Requested

CSS-25334 WO# 12331 NTE \$750.00 **Approved by Tina.

Please ensure that anyone visiting the site has the proper PPE and follows all recommendations as outlined by the CDC. Please see attached Email for guidelines.

We have a new Urgent request that came in for one of our sites in Virginia VA049 and I was wondering if you would be able to head out to the site and provide us with a quote for repair?

SOW: Need to have HVAC looked at due to having no heat in the G-7

Site address: 6700 Strathmore Road, Richmond VA, 23237-1127

Please let me know a date and time that works best for you and I will coordinate with the onsite POC.

We will also need a "BEFORE" picture provided with your quote.

Please also see attached Certificate of Work (COW) form that needs to be signed by your Technician and the facility POC upon completion of the site visit along with picture of the completed work.

Problems

Description	Tech	Equip. Desc and Model	Manufacturer	Equip. Serial	Asset ID
TROUBLE SHOOT UNIT	MIKE CIMINO	Air handler M# 2TEC3F48A1000AAA	Trane	6354K6M2V	

Tech Notes

Site Start - 5/29/2020 12:45 PM

Site Stop - 5/29/2020 4:30 PM

Arrived to site and checked-in. Mark pointed out unit not cooling for offices. Found t-stat blank due to dead batteries. Mark replaced batteries. Found unit off on overflow safety due to clogged drain(see pic). Unclogged drain. When removing water, pan dumped and made a mess. Cleaned-up all water.

Tech: Michael Cimino, Date: 5/29/20 4:30 PM - This work order is complete.

Labor

Date	Technician	Description	Hours
5/29/2020	Michael Cimino	COMMERCIAL TRAVEL TIME	0.50
5/29/2020	Michael Cimino	REGULAR HVACR LABOR	3.75

Materials

Date	Part Number	Description	Quantity
5/29/2020	CMISCX-SHOP VAC FEE	SHOP VACUUM USE FEE	1.000
5/29/2020	COILSL-TERRY CLOTH RAGS	TERRY CLOTH RAGS EACH	1.000

Signed By	Mark Anderson	Signature		Date	5/29/2020
-----------	---------------	-----------	--	------	-----------