

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY067 Date of Visit: 8-21-2020

Contractor Personnel on Site:

- | | |
|------------------------|----------|
| 1. <u>Arthur Adler</u> | 4. _____ |
| 2. <u>Alex Smith</u> | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 26261 WO# 10235

Description of Repairs

Attempted to Clean Floor Drains Line in Lower
Level of Boiler Room. Wasn't able to Pass
Approx. 35' Belcast line is Damaged Not Able to Televis-
ion as Hold Water. Recommend Installing Sump Pit
and Pump

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Arthur Adler Date: 8/21-2020

Signed: Arthur P. Adler RFC Contracting

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Taylor R Martin /SSG Date: 8-21-2020

Signed: Taylor R Martin

E-Mail: taylor.r.martin17.mil@hail.mil



RFC CONTRACTING, INC.
PLUMBING, DRAIN CLEANING & HEATING
1040 WHITESBORO ST
UTICA, NY 13502
PH. (315) 723-0225
WWW.RFCPLUMBERCONTRACTOR.COM

PLUMBING

Work Order/Invoice

TO: _____

DATE OF ORDER 7-21-2020	HOME TEL.
ORDER TAKEN BY	WORK TEL.
CUSTOMER ORDER NO.	<input type="checkbox"/> DAYWORK <input type="checkbox"/> CONTRACT <input type="checkbox"/> EXTRA
STARTING DATE	<input type="checkbox"/> OVERTIME <input type="checkbox"/> OTHER
JOB NAME / NO. <i>Army Reserve Center</i>	
JOB LOCATION <i>FACID Building H1067</i>	
INVOICE DATE	JOB TEL. <i>Burnstone Rd. NY 13502</i>

TERMS:

DESCRIPTION OF WORK

*Attempted to Clean Floor drain line in
Mechanical Room water seeped out But
Didn't open fully*

LABOR

HRS.

RATE

AMOUNT

*Went able to Pass approx 30-35
w cable w a w/out blades Possible
Damaged Pipe*

TOTAL LABOR

QTY.

MATERIAL

UNIT

AMOUNT

*Recommend installing Sump Pit &
Sump Pump*



WORK ORDERED BY

I hereby acknowledge the satisfactory completion of the above described work.

X

SIGNATURE

DATE

TOTAL
MATERIALS

TOTAL
LABOR

TAX

OTHER CHARGES

TOTAL

Thank You!

CSS 26261 WO 10235 NY067

From: Tina Lee (tina.lee@tideh2o.net)
To: rfccontracting1@yahoo.com
Cc: adam.colopy@tideh2o.net
Date: Friday, August 21, 2020, 09:45 AM EDT

Mike 518-421-2252

Thanks Bobby,

Please inform your techs that it is mandatory to wear face coverings and follow social distancing CDC guidelines. (see email attachment).

Per our phone conversation... If it will cost more than \$450 please call me to let me know estimate so I can get approval to proceed with a NTE amount. Please keep me informed of the progress.

I have attached a COW(Certificate of Work) please have it signed by Ammie once job is completed with BEFORE and AFTER PICTURES.

SOW: Drain on first floor is clogged and backing up into the mechanical room. Also have strong smell of sewer coming into first floor lady's room drain. to snake drains and to camera them

POC is Ammie 315-382-5970

Thank you and make it great day!

Tina M. Lee

Project Coordinator

TIDEWATER, INC.

tina.lee@tideh2o.net

3761 Attucks Drive

Powell, OH 43065

C: 614-623-9569

F: 410-997-8713