

## Service Items

Name	Description	Tier 1 Price	Unit Type	QTY	Taxable
Labor	See attached pages for details of work performed.	\$0.00	Hour	1	N
<b>TOTAL*:</b>	<b>\$0.00</b>				

\* Not including taxes




## Service Forms

**Daily Form** Fill out every day, even on PMs, and projects  
**TECH NAME** Tom Timlin  
**DATE** 4/12/23  
**POINT OF CONTACT:** Scott  
**DESCRIPTION OF WORK PERFORMED** Found all 3 HWH's shut off. The middle/ Lead boiler had water draining from the unit drain with nothing on. The heat exchanger is bad and leaking through. I moved the control wires around on the Control board and got the first and last boilers reassigned to run with the middle one being off. There is a lot of water damage inside the middle heater and the inducer does not work. I am recommending the whole heater. Sent the information to the office to get them a quote on replacement. Building has hot water again.  
**TOOLS USED** Hand tools  
**MATERIALS USED OR PICTURE OF TAG\*** none  
**HOURS** REGULAR: 3  
OVERTIME:



## Attachments

**Title** File Name  
20230412\_113658  
04/13/2023 08:29 AM f345e14c-b8cc-441c-8ade-b750b1a0d6d3.jpg




20230412\_113734  
04/13/2023 08:28 AM

015aa7c7-725a-42f5-a3dc-44207ed4d0ff.jpg




20230412\_113653  
04/13/2023 08:29 AM

d4187458-780c-448b-b841-7a6db4b0b2b1.jpg




20230412\_120431  
04/13/2023 08:29 AM

32bfd560-17c4-4617-bf2a-c0f31c279290.jpg




20230412\_113717  
04/13/2023 08:29 AM

32adfee8-85e6-4602-8e02-54d528bd41e2.jpg




20230412\_113701  
04/13/2023 08:29 AM

48a23ddc-9eb0-4d3f-978e-b0bd621d81bf.jpg




20230412\_113745  
04/13/2023 08:29 AM

fc182003-d8fa-4c5a-b83d-4a1bd65d6e7b.jpg



20230412\_120423  
04/13/2023 08:29 AM

3652fe21-ec89-44bc-907a-d596bdc09d88.jpg



4-12-23 Franklin HWH  
bad heat exchanger

4-12-23 Franklin HWH bad heat exchanger.pdf

**CERTIFICATION OF WORK**  
(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA035 Date of Visit: 4/12/23

Contractor Personnel on Site:

1. Tom Timlin 2. \_\_\_\_\_

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. \_\_\_\_\_

**Service Calls** – Service Call Number and Description

1. CSS# 92955. HWH down at Franklin
2. CSS# \_\_\_\_\_
3. CSS# \_\_\_\_\_

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Thomas Timlin Date: 4/12/23

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, I certify that the above-named individuals representing the Contractor arrived on site and to the best of my knowledge, completed the stated work listed.  
This is NOT a Certification that the Work was performed correctly – The COW simply verifies that that someone representing the Contractor was onsite and accomplished something

Print Name/Rank: Cynthia Croyle/ AFOS Date: 4/12/23

Signed: 

E-Mail: cynthia.a.croyle.ctr@army.mil