

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: DE007

Date of Visit: 11/14/19

Contractor Personnel on Site:

1. BOND WATER TECHNOLOGIES
2. JOHN BROWN

3. _____
4. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)


1. WO 11201 ASSET 10918-148
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Abe Patz

Date: 11/14/19


Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: JASON GAVIN AFOS

Date: 11/14/19

Signed: 

E-Mail: _____

Tidewater, INC
DE-007
1001 Ogletown Rd.
Newark DE 19711
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmill@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	3200 3500 max	3000 3500 max		
pH	8.0 8 - 10.5	8.5 8 - 10.5		
Molybdate (ppm as Mo)	0 50 min	0 50 min		

Opening Comment

Performed monthly scheduled service visit.

Service performed by Technician: Abe Patz

Hot Water LoopOnline 

Corrosion inhibitor residual is low, added 1 gallon of BOND 5011 to chemical bypass feeder for additional corrosion protection.

Chill Water LoopOnline 

Corrosion inhibitor residual is low, added 1 gallon of BOND 5011 to chemical bypass feeder for additional corrosion protection.