

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: DE007 Date of Visit: 2/19/2020

Contractor Personnel on Site:

- | | |
|-----------------------------------|----------|
| 1. <u>BOND WATER TECHNOLOGIES</u> | 3. _____ |
| 2. <u>JOHN BROWN</u> | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO 11201 ASSET 10918-148
2. should be WO 11700
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Abe Patz Date: 2/19/2020

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Danielle Barrett Date: 2/19/2020

Signed: 

E-Mail: _____

Tidewater, INC
DE-007
1001 Ogletown Rd.
Newark DE 19711
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmill@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	3500 3500 max	3550 3500 max		
pH	10.4 8 - 10.5	10.5 8 - 10.5		
Molybdate (ppm as Mo)	1000 50 min	600 50 min		

Opening Comment

Performed monthly scheduled service visit.

Service performed by Technician: Abe Patz

Dropped off filters and stainless steel filter housing, plastic housing will be delivered later for chill water loop.

Hot Water LoopOnline 

Corrosion inhibitor residual is excellent at this time. All readings indicate good levels of protection for closed system.

Chill Water LoopOnline 

Corrosion inhibitor residual is excellent at this time. All readings indicate good levels of protection for closed system.