

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMDES)

FACTS/Building: DE-007 Date of Visit: _____

Contractor Personnel on Site:

1. <u>Abe Patz</u>	3. _____
2. _____	4. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. 120918-159 <u>WD / 2555</u> <u>ASSET</u>
2. _____ <u>190918-148</u>
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Abe Patz Date: 8/24/2020

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Danielle Barnett Date: 8/24/20

Signed: 

E-Mail: _____

Tidewater, INC
DE-007
1001 Ogletown Rd.
Newark DE 19711
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmill@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop	Chill Loop		
Conductivity (as mmhos)	3429 3500 max	3465 3500 max		
pH	10.4 8 - 10.5	10.2 8 - 10.5		
Molybdate (ppm as Mo)	700 50 min	550 50 min		

Opening Comment

Performed monthly scheduled service visit.

Service performed by Technician: Abe Patz

Hot Water Loop

Offline 

Corrosion inhibitor residual is excellent at this time. All readings indicate good levels of protection for closed system. Hot Loop is Offline

Chill Water Loop

Online 

Corrosion inhibitor residual is excellent at this time. All readings indicate good levels of protection for closed system.