

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: _____ Date of Visit: 11/6/19

Contractor Personnel on Site:

- | | |
|----------|----------|
| 1. _____ | 3. _____ |
| 2. _____ | 4. _____ |

Work Performed:


Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. _____
2. _____
3. _____
4. _____
5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Johnny W Brown Date: 11/6/19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Roderick Daniels Date: 11/6/19

Signed: 

E-Mail: _____

Wednesday, November 6, 2019 7:30 PM EST

Tidewater, INC
MD-003
5515 Liberty Heights Ave
Baltimore MD 21207-6999
(410) 540-8700

Report Number: **275073**
 Recorded By: **Paul Giammanco**
(301) 721-2663
pgiammanco@bondwater.com

On-Site Time: **11:00 AM EST to 12:15 PM EST**

5515 Liberty Heights Ave - HOT LOOP

Test	Hot Loop			
Conductivity (as mmhos)	400 3500 max			
pH	8.0 8.5 - 10			
Molybdate (ppm as Mo)	0 80 min			

Hot loop

Online 

Performed start up service visit. Performed all tests for hot water loop. No treatment was detected so I added molybdate until reading was within range.