

**CERTIFICATION OF WORK  
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD019 Date of Visit: 21 Feb 2020

Contractor Personnel on Site:

- |                             |          |
|-----------------------------|----------|
| 1. <u>Joshua D. Michael</u> | 3. _____ |
| 2. _____                    | 4. _____ |

**Work Performed:**

**Preventive Maintenance** - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

- |  |                                      |
|--|--------------------------------------|
| 1. <u>WO# 11682</u>  |                                      |
| 2. <u>ASSETS 190918-183 WATTS MODEL 009 SERIAL #30313 RP2 2 1/2"</u> |                                      |
| 3. <u>190918-184 MODEL ??? SERIAL #0821T</u>                         |                                      |
| 4. _____   |                                      |
| 5. _____   | <u>See reverse side for results.</u> |

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Joshua D. Michael Date: 21 Feb 2020

Signed: Joshua D. Michael


To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: SFC WILLOUGHBY Date: 21 FEB 2020

Signed: [Signature]

E-Mail: ryan.m.willoughby3.mil@mail.mil



THIS WORK IS TO BE	
<input type="checkbox"/> C.O.D.	<input type="checkbox"/> CHARGE
<input type="checkbox"/> NO CHARGE	
<input type="checkbox"/> REGULAR	<input type="checkbox"/> WARRANTY
<input type="checkbox"/> SERVICE CONTRACT	
MAKE	MAKE
MODEL	MODEL
SERIAL NUMBER	SERIAL NUMBER

7105

NAME						DESCRIPTION OF WORK PERFORMED							
USA RC													
STREET 12100 Greenspring Ave						DATE 21Feb2020							
CITY Owings Mills, MD.						P.O. #							
PHONE						AUTHORIZED BY		Found main water line in mech room. 2 1/2" Watts 009 RP Ser.# 30313 installed prior to 25Apr2009. (Last test date) Failed test.. #2 Test cock damaged \$250 . #2 check valve failed					
EMAIL													
WORK TO BE PERFORMED Inspect BFP													
QTY.		MATERIALS & SERVICES		UNIT PRICE		AMOUNT		1" watts 009 RP Ser.# A76121, installed prior to 25APR2009. (Last test date) \$175 Failed #2 shut-off valve won't close.					
		REFRIGERANT R-	LBS.										
				TOTAL MATERIALS									
HRS.		LABOR		RATE		AMOUNT		RECOMMENDATIONS					
								Replace both units.					
				TOTAL LABOR									
HRS.		TRAVEL		RATE		AMOUNT		TOTAL SUMMARY					
2				75.00	150.00			TOTAL MATERIALS					
		TOTAL TRAVEL						TOTAL LABOR	425.00				
								TOTAL CHARGE	150.00				
								DISCOUNT	-75.00				
								TOTAL	500.00				
I have the authority to order the work outlined above, which has been completed satisfactorily. By signing below I acknowledge that I have read, understood and accept the General Terms and Conditions as set forth on the back of this Service Order Invoice.													
CUSTOMER SIGNATURE						DATE							

Thank You