

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: MD019 B-1 Date of Visit: 11/15/19

Contractor Personnel on Site:

- | | |
|--------------------------|----------|
| 1. <u>Paul Giammanco</u> | 4. _____ |
| 2. <u>John Brown</u> | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# _____ WO# _____

Description of Repairs

water treatment for systems
WO 11205 ASSET 190918-197

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Paul Giammanco Date: 11/15/19

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: 1st SGT Nathan Maze Date: 11/15/19

Signed: 

E-Mail: _____

Tidewater, INC
MD-019
12100 Greenspring Ave
Owings Mills MD 21117-1610
(410) 540-8700

Report Number: **275341**
 Recorded By: **Paul Giammanco**
(301) 721-2663
pgiammanco@bondwater.com

On-Site Time: **9:45 AM EST to 11:00 AM EST**

MD-019 - Closed Loops

Test	Hot Loop	Chilled Glycol Loop		
Conductivity (as mmhos)	180 3500 max	2600 3500 max		
pH	8 8 - 10.5	8 8 - 10		
Molybdate (ppm as Mo)	0 50 - 200	0 50 - 200		

Opening Comment

Performed monthly scheduled service visit.

Hot Water Loop

Online 

Performed all tests for hot loop. No treatment detected. Added molybdate to pot feeder until desired reading was acquired.

Chill Water Glycol Loop

Online 

Performed all tests for chilled glycol loop. No treatment detected. Added molybdate to pot feeder until desired reading was acquired.