

# WORK ORDER ESTIMATE

CSS #:  Work Order #:   
 Emergency  Urgent  Routine

Company Name:	ISG	Facility ID:	NY023
Contractor POC:			
Telephone No:	954-900-1095	Building/Location; (e.g., Classroom/Room #)	MENS BATHROOM 3RD FLOOR
E-Mail Address:	<a href="mailto:drowe@internationalsupportgro">drowe@internationalsupportgro</a>		
Assigned Technician(s):	DEEN ROWE		

DESCRIPTION of WORK and EXPLANATION for REPAIRS or REPLACEMENT
DRAIN PAN COLLAPSED WHICH NOW MADE THE DRAIN LEVELED WITH DRAIN PAN INSTEAD OF PITCHED. DRAIN PUMP TO PUMP THE EXCESS WATER INTO A DRAIN.

LABOR/MATERIAL		MATERIAL/ SUB UNIT DOLLAR AMOUNT	LBR/HR \$85	LINE ITEM TOTAL DOLLAR AMOUNT
ITEM	QUANTITY			
Labor with 2 hours of Diagnostic included	6		\$85.00	\$510.00
Condensate pump	1	\$120.00		\$120.00
copper pipe	1	\$24.00		\$24.00
wire	1	\$60.00		\$60.00
SUB-TOTAL COSTS:		Materials Total	\$204.00	Labor \$510.00
TOTAL			\$714.00	

## Materials

- Condensate pump and extra drain line - \$100
- Copper pipe for drain- \$20
- Extra wire for power- \$50

## Time

4 hours

**CERTIFICATION OF WORK**

|(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: NY023 Date of Visit: 6/30/2020

Location Address: \_\_\_\_\_

Contractor Personnel on Site:

Deen Rowe ISG

**Work Performed: Service Calls** – Found Drain Pan is leveled due to gravity of water, will need to install a pump to assist with proper drain of water

**PO/CSS#** WO 9331 CSS TBD Diagnose and repair AHU drain in men's locker room on 3rd floor of building 200. Appears to be clogged, pan is overflowing

**CERTIFICATION OF WORK**

**To be signed by the Contractor:**

Print Name: Deen Rowe Date: 6/30/2020

Signed: Deen Rowe

**To be signed by Facility Manager:**

I certify that the above named individuals representing the Contractor arrived on site.

Print Name/Rank: \_\_\_\_\_ Date: \_\_\_\_\_

Signed: \_\_\_\_\_

Email: \_\_\_\_\_