

**CERTIFICATION OF WORK**

(To be completed by the Contractor and saved in the Contractor's CMMS)

**INSPECTION, TESTING, AND CERTIFICATION OF WORK**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: PA209 Date of Visit: 08/23/2019

Contractor Personnel on Site:

- |                       |          |
|-----------------------|----------|
| 1. <u>Joseph Benz</u> | 4. _____ |
| 2. _____              | 5. _____ |
| 3. _____              | 6. _____ |

**Work Performed:**

**Inspection, Testing, and Certification**


1. Backflow Testing (Qty 1)
2. WO 10335 Asset 7260
3. \_\_\_\_\_
4. \_\_\_\_\_

---

**CERTIFICATION OF WORK**

To be signed by the Contractor:

Print Name: Joseph Benz Date: 08/23/2019

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Carla Barnes Date: 8/23/19

Signed: 

E-Mail: Carla.s.barnes.civ@mail.mil

# ASSE International

## Reduced Pressure Principle Backflow Preventer (RP) ASSE Standard #1013 Field Test Report

Owner of Property PA209  
Address 7001 KLIER DR.  
City FAIRVIEW State PA Zip Code 16415  
Occupant of Property (if different from owner)  
Occupant Address  
City State Zip Code  
Manufacturer of Assembly: WILKINS Model #: 375  
Size of Assembly: 3" Serial #: L49224  
Location of Assembly and Equipment or System Application: POINT OF ENTRY IN BOILER ROOM  
DOMESTIC WATER SERVICE CONTAINMENT

Test Equipment:  
Manufacturer: WATTS Model #: TK9A Serial #: 0104817  
Calibration Date: 04/25/2019

Date test was performed: 08/23/2019 Time test was performed: 4:20 PM Static Line Pressure: 50

	Check Valve #2	Shutoff valve #2	Check Valve #1	Pressure Differential Relief Valve
Initial Test	Leaking ( ) Closed Tight (✓)	Leaking ( ) Closed Tight (✓)	Leaking ( ) Closed Tight (✓) Pressure Drop Across Check Valve #1 8.2 psid	Opened at 2.6 psid
Describe parts and repairs when needed				
Final Test	Leaking ( ) Closed Tight (✓)	Leaking ( ) Closed Tight (✓)	Leaking ( ) Closed Tight (✓) Pressure Drop Across Check Valve #1 8.2 psid	Opened at 2.6 psid

Certified Tester (print) Joseph G. Benz  
Address 5225 Library Rd., Ste 146  
City Bethel Park State PA Zip 15102  
Phone #: (412)852-4966  
License #: H.P. 0683 Certification # ASSE5429

### Assembly Final Test Performance

Pass ☒  
Fail ☐

Signature  Date: 08/23/2019

Comments or Recommendations (continue to other side, if needed):

MANUF. WILKINS MODEL 375  
SERIAL # L49224 SIZE 3"  
TEST DATE 8/23/19 TIME 4:00P  
TESTER ASS 5429 LINE PSI 50  
CK1 8.2 CK2 2.0 VALVE OPEN 2.6