

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: WV029 Date of Visit: 3/30/23

Contractor Personnel on Site:

- | | |
|-----------------|----------|
| 1. <u>Casto</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 90824 WO# 11819

Description of Repairs

Checked BCU error log for VAV 82. There were sensor failure and return to normal
alarms in log from around Dec to Feb. No alarms for space since Feb 13. Checked
for communication from BCU, sensor and VAV reading normally. Checked sensor in
office, no loose connections and reading zone temp accurately. System working
normally at this time

CERTIFICATION OF WORK

To be signed by the Contractor:

Print Name: Karlee Demain Date: 3/30/23

Signed: Karlee Demain

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Jennifer A Bailie Date: 3/31/2023

Signed: Jennifer A Bailie

E-Mail: jennifer.a.bailie.ctr@army.mil