

**CERTIFICATION OF WORK
SERVICE CALL**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: WV046 Date of Visit: Nov 13, 2023

Contractor Personnel on Site:

- | | |
|------------------------|----------|
| 1. <u>Ricky Barker</u> | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Service Call Number

CSS# 95602 WO# 14281

Description of Repairs

found pressure sensor on glycol feeder
showing 22 psi but loop was low on water.
reconnected city water to make upvalve and
bleed air from system. heat is as it should be
in building.



CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Richard A. Barker Date: Nov 13, 2023

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Michael Dye / GS09 Date: Nov 13, 2023

Signed: 

E-Mail: michael.l.dye2.civ@army.mil