

# Fire Suppression Systems

# 2025



## US Army Reserve Center

7001 Klier Dr North  
Fairview, PA 16415

**Building Contact:** Carl M  
**Title:** .  
**Company:** Summit Fire & Security  
**Contact:** Tyler Cohick  
**Title:** Fire Suppression Technician

**Semi-Annual Inspection**  
**Inspection Date:** Jul 16, 2025



This Inspection was performed in accordance with applicable Standards. The subsequent pages of this report provide performance measurements, listed ranges of acceptable results, and complete documentation of the inspection. Whenever discrepancies exist between acceptable performance standards and actual test results, notes and/or recommended solutions have been proposed or provided for immediate review and approval.



# EXECUTIVE SUMMARY

Generated by: BuildingReports.com

## Building Information

**US Army Reserve Center**  
7001 Klier Dr North  
Fairview, PA 16415  
United States of America

**Contact:** Carl M  
**Phone:** .  
**Fax:**  
**Mobile:**  
**Email:** cmarinaroec@zoominternet.net

## Inspection Performed By

**Summit Fire & Security**  
611 W 5th St  
Erie, PA 16507  
United States of America

**Inspector:** Tyler Cohick  
**Phone:** 814-722-2121  
**Fax:**  
**Mobile:**  
**Email:** tcohick@summitfiresecurity.com

## Systems Inspected

System Type	Protected Area	Devices
Kitchen	Range Hood-	10

## Inspection Summary


Category	Total Items		Serviced		Passed		Failed/Other	
	Qty	%	Qty	%	Qty	%	Qty	%
Container	4	40.00%	4	100.00%	4	100.00%	0	0.00%
Controls	3	30.00%	3	100.00%	3	100.00%	0	0.00%
Initiating	1	10.00%	1	100.00%	1	100.00%	0	0.00%
Pre-Engineered	2	20.00%	2	100.00%	2	100.00%	0	0.00%
<b>Totals</b>	<b>10</b>	<b>100%</b>	<b>10</b>	<b>100.00%</b>	<b>10</b>	<b>100.00%</b>	<b>0</b>	<b>0.00%</b>

## Certification


**Company:** Summit Fire & Security  
**Inspector:** Tyler Cohick

**Building:** US Army Reserve Center  
**Contact:** Carl M



A rectangular box containing a handwritten signature in black ink. The signature is stylized and appears to be "Jy/n".

**Signed:** Jul 16, 2025

A rectangular box containing a handwritten signature in black ink. The signature is stylized and appears to be "Jy/n".

**Signed:** Jul 16, 2025



# NOTES & RECOMMENDATIONS

Generated by: BuildingReports.com

The Notes & Recommendations Report details additional inspection notes made by the Inspectors during the course of the building inspection. Notes are grouped by Category.

**Building:** US Army Reserve Center

Note	Device Type	Location	Comment	ScanID
		<b>PRE-ENGINEERED</b>		
1	Kitchen System	1st Kitchen left of the hood on the wall	Passed	98267126
Using 10/11 on appliance line				
Using 6/11 on duct/plenum line				





# INSPECTION & TESTING

Generated by: BuildingReports.com

The Inspection & Testing section lists all of the items inspected in your building. Items are grouped by Passed or Failed/Other. Items are listed by Category. Each item includes the services performed, and the time & date at which testing occurred.

**Building:** US Army Reserve Center

Device Type	Location	Service	Time	Date
PASSED				
Kitchen Range Hood-				
Cartridge	1st Kitchen left of the hood on the wall	Tested	11:45:59 AM	07/16/2025
Cooking Equipment	1st Kitchen under hood	Tested	11:59:37 AM	07/16/2025
Cylinder	1st Kitchen left of the hood on the wall	Tested	11:43:16 AM	07/16/2025
Cylinder	1st Kitchen left of the hood on the wall left box	Tested	11:45:27 AM	07/16/2025
Kitchen System	1st Kitchen left of the hood on the wall	Tested	11:39:39 AM	07/16/2025
Nozzle	1st Kitchen under hood	Tested	11:58:28 AM	07/16/2025
Pull Station	1st Kitchen left of hood near service window	Tested	12:00:27 PM	07/16/2025
Valve	1st Kitchen left of hood in control panel	Tested	11:56:55 AM	07/16/2025
Valve	1st Kitchen left of hood in control panel	Tested	11:57:38 AM	07/16/2025
Valve	1st Kitchen right of the hood above fridge	Tested	11:46:58 AM	07/16/2025



# AGENT CONTAINER REPORT

Generated by: BuildingReports.com

A container of stored agent to be used in case of a fire emergency.

**Building:** US Army Reserve Center

**All Protected Areas**

## KITCHEN RANGE HOOD-

### Cartridge

Location	Weight	Type	Size	Hydro Date	ScanID
1st Kitchen left of the hood on the wall		Nitrogen	Double Tank	01/01/2025	98267129

### Cylinder

Location	Manufacturer	Model #	Type	ScanID
1st Kitchen left of the hood on the wall	Ansul	R-102	Wet Chemical	98267127

Supply	Size	Weight	Total Flow Points Used	Pressure
Master	3 gal			
Method	UL 300?	Mfg. Date	Recharged Date	Hydro Date
Pneumatic-Automatic	<input checked="" type="checkbox"/>	01/01/2025	01/01/2025	01/01/2025

### Cylinder

Location	Manufacturer	Model #	Type	ScanID
1st Kitchen left of the hood on the wall left box	Ansul	R-102	Wet Chemical	98267128

Supply	Size	Weight	Total Flow Points Used	Pressure
Slave	3 gal			
Method	UL 300?	Mfg. Date	Recharged Date	Hydro Date
Pneumatic-Automatic	<input checked="" type="checkbox"/>	01/01/2025	01/01/2025	01/01/2025

### Nozzle

Location	Manufacturer	Model #	Qty	Install Date	ScanID
1st Kitchen under hood	Ansul		5s, 2p, 2d	01/01/2025	98267133



# KITCHEN SYSTEM

Generated by: BuildingReports.com

A pre-engineered wet chemical fire-extinguishing system that discharges wet chemical from fixed nozzles and piping by means of expellant gas or a dry chemical fire-extinguishing system that discharges dry chemical from fixed nozzles or hand hose lines by means of expellant gas.

**Building:** US Army Reserve Center

**All Protected Areas**

## KITCHEN RANGE HOOD-

### Cartridge

Location	Weight	Type	Size	Hydro Date	ScanID
1st Kitchen left of the hood on the wall		Nitrogen	Double Tank	01/01/2025	98267129

### Cooking Equipment

#### Appliances Left to Right

1st	2nd	3rd	4th	5th
Oven	Range	Soup Trunion	Tilt Skillet	
6th	7th	8th	9th	10th

### Cylinder

Location	Manufacturer	Model #	Type	ScanID
1st Kitchen left of the hood on the wall	Ansul	R-102	Wet Chemical	98267127

Supply	Size	Weight	Total Flow Points Used	Pressure
Master	3 gal			
Method	UL 300?	Mfg. Date	Recharged Date	Hydro Date
Pneumatic-Automatic	<input checked="" type="checkbox"/>	01/01/2025	01/01/2025	01/01/2025

### Cylinder

Location	Manufacturer	Model #	Type	ScanID
1st Kitchen left of the hood on the wall left box	Ansul	R-102	Wet Chemical	98267128



## KITCHEN RANGE HOOD- (continued)

### Cylinder (continued)

Supply	Size	Weight	Total Flow Points Used	Pressure
Slave	3 gal			
Method	UL 300?	Mfg. Date	Recharged Date	Hydro Date
Pneumatic-Automatic	<input checked="" type="checkbox"/>	01/01/2025	01/01/2025	01/01/2025

### Kitchen System

Location		Manufacturer		Model #	Type	ScanID	
1st Kitchen left of the hood on the wall		Ansul		R-102		98267126	
Hydro Date	PSI	Links	Qty	Flows Available		Flows Used	UL300?
01/01/2025		SI-360	3	22		16	<input checked="" type="checkbox"/>

### Nozzle

Location	Manufacturer	Model #	Qty	Install Date	ScanID
1st Kitchen under hood	Ansul		5s, 2p, 2d	01/01/2025	98267133

### Pull Station

Location	Manufacturer	Model #	Type	Cover	Serial #	ScanID
1st Kitchen left of hood near service window	Ansul		Cable	No Cover		98267135

### Valve

Type	Location	Actuation	Size	ScanID
Alarm Contact	1st Kitchen left of hood in control panel	Electric		98267132
Fuel Shut-off Electrical	1st Kitchen left of hood in control panel	Electric		98267131
Fuel Shut-off Mechanical	1st Kitchen right of the hood above fridge	Mechanical	2"	98267130





# INVENTORY & WARRANTY REPORT

Generated by: BuildingReports.com

The Inventory & Warranty Report lists each of the devices and items that are included in your Inspection Report. A complete inventory count by device type and category is provided. Items installed within the last 90 days, within the last year, and devices installed for two years or more are grouped together for easy reference.

**Building:** US Army Reserve Center

Device or Type	Category	% of Inventory	Quantity
Cartridge	Container	10.00%	1
Cooking Equipment	Pre-Engineered	10.00%	1
Cylinder	Container	20.00%	2
Kitchen System	Pre-Engineered	10.00%	1
Nozzle	Container	10.00%	1
Pull Station	Initiating	10.00%	1
Valve	Controls	30.00%	3

Type	Qty	Model #	Description	Install Date
IN SERVICE - 90 DAYS - 1 YEAR				
Kitchen Range Hood-				
Cartridge	1		Nitrogen	01/01/2025
Cooking Equipment	1			01/01/2025
Cylinder	2	R-102	Wet Chemical	01/01/2025
Nozzle	1			01/01/2025
Pull Station	1		Cable	01/01/2025
Valve	1		Alarm Contact	01/01/2025
Valve	1		Fuel Shut-off Electrical	01/01/2025
Valve	1		Fuel Shut-off Mechanical	01/01/2025

## IN SERVICE - 15 YEARS TO 25 YEARS

Kitchen Range Hood-



Type	Qty	Model #	Description	Install Date
<b>IN SERVICE - 15 YEARS TO 25 YEARS</b> (continued)				
<b>Kitchen Range Hood-</b> (continued)				
Kitchen System	1	R-102		01/01/2008



## PROPOSAL/CONTRACT

### MARINARO ELECTRIC INC

219 MCCLUNG BLVD. BUTLER PA 16001

EMAIL: CMARINAROE@ZOOMINTERNET.NET

PHONE: 724-996-5916

Date:

JOB INFORMATION:

Contract: #2528

1. SUBMITTED TO:

2. JOB PHONES: Cellphone:

Landline:

3. JOB LOCATION:

99TH RSC FERRELL PA

4. PLAN DESCRIPTION:

MARINARO ELECTRIC INC. proposes to do the following as outlined below.

#### JOB DESCRIPTION:

REMOVE OLD REFRIGERATOR TO DRILL HALL AND UNCATE AND INSTALL NEW ONE.

REPLACE ZURN FLUSH VALVE

REBUILD KIT 72.00

LABOR REF 280.00

LABOR FLUSH VALVE 140.00

TOTAL \$492.00

**5. WE PROPOSE to preform the work as stated in this contract in accordance with the Specifications and plans submitted and comped in a workmanlike manner.**

a. For the sum of:

b. With payments:

**6. ACCEPTANCE OF PROPOSAL:** The prices, specifications, terms, and conditions are hereby accepted. You are authorized to do the work as Specified. Payment will be made as outlined above.

**7. It is understood and agreed that this work is not provided for any other agreement and no other contractual rights arise until this proposal is Accepted in writing.**

Signature: \_\_\_\_\_

Date: \_\_\_\_\_



## PROPOSAL/CONTRACT

### MARINARO ELECTRIC INC

219 MCCLUNG BLVD. BUTLER PA 16001

EMAIL: CMARINAROEC@ZOOMINTERNET.NET

PHONE: 724-996-5916

Date: 07/15/25

JOB INFORMATION:

Contract #2526

1. SUBMITTED TO:

2. JOB PHONES:      Cellphone:

Landline:

3. JOB LOCATION:

99TH RSC CONNEAUT LAKE PA

4. PLAN DESCRIPTION:

MARINARO ELECTRIC INC. proposes to do the following as outlined below.

#### JOB DESCRIPTION:

FURNISH 6 BALL CRANK NUT KITS MATERIAL ONLY

**5. WE PROPOSE to preform the work as stated in this contract in accordance with the Specifications and plans submitted and comped in a workmanlike manner.**

- a. For the sum of:            \$540.00
- b. With payments:        UPON DELIVERY

**6. ACCEPTANCE OF PROPOSAL:** The prices, specifications, terms, and conditions are hereby accepted. You are authorized to do the work as Specified. Payment will be made as outlined above.

**7.** It is understood and agreed that this work is not provided for any other agreement and no other contractual rights arise until this proposal is Accepted in writing.

Signature:

Date:





## PROPOSAL/CONTRACT

### MARINARO ELECTRIC INC

219 MCCLUNG BLVD, BUTLER PA 16001

EMAIL: CMARINAROE@ZOOMINTERNET.NET

PHONE: 724-996-5916

Date: 07/15/25

JOB INFORMATION:

Contract: #2525

1. SUBMITTED TO:

2. JOB PHONES: Cellphone:

Landline:

3. JOB LOCATION:

991 RSC

4. PLAN DESCRIPTION:

NEW CASTLE PA/ PORTERSVILLE PA

MARINARO ELECTRIC INC. proposes to do the following as outlined below.

#### JOB DESCRIPTION:

MIL. VAN PADS FOR PORTERSVILLE PA

XTREME PRESSURE TREATED LUMBER AND SCREWS ONLY

30 2X10X8

30 2X6X8

15 4X4X8

15 2X4X8

15 4X6X8

5 BOXES 3 INCH DECK SCREWS

**5. WE PROPOSE to preform the work as stated in this contract in accordance with the Specifications and plans submitted and comped in a workmanlike manner.**

a. For the sum of: \$2,350.00

b. With payments:

**6. ACCEPTANCE OF PROPOSAL:** The prices, specifications, terms, and conditions are hereby accepted. You are authorized to do the work as Specified. Payment will be made as outlined above.

**7.** It is understood and agreed that this work is not provided for any other agreement and no other contractual rights arise until this proposal is Accepted in writing.

Signature: \_\_\_\_\_

Date: \_\_\_\_\_

