

**CERTIFICATION OF WORK
PREVENTIVE MAINTENANCE**

(To be completed by the Contractor and saved in the Contractor's CMMS)

FACID/Building: VA006

Date of Visit: 11-24-2020

Contractor Personnel on Site:

1. Jon Miller

2. Richard Walker

3. _____

4. _____

Work Performed:

Preventive Maintenance - Services Completed (Annual, Quarterly, Monthly, equipment identification, etc.)

1. WO 13105 Asset 190918-206

2. _____

3. _____


4. _____

5. _____

CERTIFICATION OF WORK

To be signed by the Contractor:


Print Name: Richard Walker Date: 11-24-2020

Signed: 

To be signed by Facility Manager:

By signing the Certification of Work, the said government representative signature does not constitute acceptance of any work performed by the contractor, it only acknowledges that the contractor was on-site during the identified timeline:

Print Name/Rank: Richard Walker Date: 11-24-2020

Signed: 

E-Mail: _____

Tidewater, INC
VA-006
1634 Cherry Ave
Charlottesville VA 22903
(410) 540-8700

Recorded By: Jon Miller
(301) 580-9820
jmiller@bondwater.com

Boiler Room - HVAC Equipment

Test	Hot Loop			
Conductivity (as mmhos)	152 3500 max			
pH	8.1 8 - 10.5			
Molybdate (ppm as Mo)	0 50 min			

Opening Comment

Performed scheduled service visit.

Hot Water LoopOnline 

Corrosion inhibitor residual is low, added 1 gallon of BOND 5011 to chemical bypass feeder for additional corrosion protection.